

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 446
Project Work Day No. 656
Date 03/03/2008
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM


ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver /Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Crane Operator	8										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8										Gordon Crocker	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver	8										Rodney Thompson	ABF
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift									8		Douglas Greene	ABF off
15	1	Pile Driver/Welder	8										Harry Wheat	ABF
16	1	Elevator Operator	8										Howard Schroyer	ABF
17	1	Pile Driver	8										Nigel Lohse	ABF
18	1	Pile Driver	8										Terry Brown	ABF
19	1	Pile Driver	8										Darron Smalls	ABF
20	1	Pile Driver	8										Jason Matlock	ABF
211	1	Pile Driver	8										Josh Menchaca	ABF
22	1	Pile Driver	8										Tony Bragg	ABF
23	1	Pile Driver	8										Amanda Teniez	ABF
24	1	Pile Driver	8										Eddie Mendosa	ABF
25	1	Pile Driver/Welder	8										Henry Wheat	ABF
	1	Paving Foreman	8										Gonzalez	ABF/OC Jones
	1	Paving Operator/Engineer	8										Smith	ABF/OC Jones
	1	Paving Labor	8										D Arias	ABF/OC Jones
	1	Paving Labor	8										Jorge Diaz	ABF/OC Jones
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1 st Man Lift S-125									8			Hertz Rental
	1	2 nd Man Lift S-125									8			Hertz Rental

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues.
- (b) CC Meyers continues to prepare to work on W3 using their manlift.
- (c) Attended Gil's staff meeting at 8 AM.
 - Temporary Tower work continues.
 - W2 sand blasting work continues.
 - Hinge K Assembly work to restart.
 - The RE meeting was cancelled because of budget cuts.
 - Drilling Frame for Temp. tower arrived.
 - Steve Marcko told Gill to inform inspectors to not instruct the workers.
 - Load only those photos which are important.
 - Thanh talked about the anchors for Fall Protection at the temporary Tower location. There may not be enough capacity.
 - Fall protection training is scheduled for next Friday.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep