

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 449
Project Work Day No. 659
Date **03/06/2008**
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | | |
|-------------------------|---------|---|---------------------------|------------------------------|--|--|--|--|--|--|--------------|-----------------|--------------|
| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | | | | | | | IDLE OR DOWN | REMARKS | |
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | Name | Contractor |
| 1 | 1 | Gen. Foreman | | | | | | | | | 8 | Terry Cronk | ABF off |
| 2 | 1 | Pile Driver /Foreman | 8 | | | | | | | | | Leo Vega | ABF |
| 3 | 1 | Pile Driver | 8 | | | | | | | | | Tony Crieghton | ABF |
| 4 | 1 | Pile Driver | 8 | | | | | | | | | George Mcneil | ABF |
| 5 | 1 | Pile Driver | 8 | | | | | | | | | Richard Yambao | ABF |
| 6 | 1 | Pile Driver | 8 | | | | | | | | | Luke Paulk | ABF |
| 7 | 1 | Laborer | 8 | | | | | | | | | Jose Molina | ABF |
| 8 | 1 | Laborer | 8 | | | | | | | | | Rickie Campos | ABF |
| 9 | 1 | Crane Operator | 8 | | | | | | | | | Dale Thomas | ABF |
| 10 | 1 | Pile Driver/Night Foreman | 8 | | | | | | | | | Gordon Crocker | ABF |
| 11 | 1 | Pile Driver | 8 | | | | | | | | | Paul Ekstrom | ABF |
| 12 | 1 | Pile Driver | 8 | | | | | | | | | Rodney Thompson | ABF |
| 13 | 1 | Pile Driver J/M | 8 | | | | | | | | | Audre Hudson | ABF |
| 14 | 1 | Operator Apprentice/Forklift | 8 | | | | | | | | | Douglas Greene | ABF |
| 15 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Harry Wheat | ABF |
| 16 | 1 | Elevator Operator | 8 | | | | | | | | | Howard Schroyer | ABF |
| 17 | 1 | Pile Driver | 8 | | | | | | | | | Nigel Lohse | ABF |
| 18 | 1 | Pile Driver | 8 | | | | | | | | | Terry Brown | ABF |
| 19 | 1 | Pile Driver | 8 | | | | | | | | | Darron Smalls | ABF |
| 20 | 1 | Pile Driver | 8 | | | | | | | | | Jason Matlock | ABF |
| 21 | 1 | Pile Driver | 8 | | | | | | | | | Josh Menchaca | ABF |
| 22 | 1 | Pile Driver | 8 | | | | | | | | | Tony Bragg | ABF |
| 23 | 1 | Pile Driver | 8 | | | | | | | | | Amanda Teniez | ABF |
| 24 | 1 | Pile Driver | 8 | | | | | | | | | Eddie Mendosa | ABF |
| 25 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Henry Wheat | ABF |
| | 1 | Liebeherr Crane LR 1300 | 8 | | | | | | | | | 330 T | ABF |
| | 1 | 1 st Man Lift S-125 | | | | | | | | | 8 | | Hertz Rental |
| | 1 | 2 nd Man Lift S-125 | | | | | | | | | 8 | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | 8 | | | | | | | | | | ABF deck |
| | 1 | Lincoln Vantage Welding M/C 768-50-4009 | 8 | | | | | | | | | | ABF |

| | | | | | | | | | | | | | |
|---|--|---|--|--|--|--|--|--|--|--|---|--|-------------------|
| 1 | Lincoln Vantage Welding M/C 768-30-4032 | | | | | | | | | | 8 | | Hertz Rental |
| 1 | Lincoln Vantage Welding M/C 768-30-4014 | 8 | | | | | | | | | | | Hertz Rental |
| 1 | MQ Power Generator 220 | 8 | | | | | | | | | | | ABF Main power |
| 1 | MQ Whisper Watt 7000 549-07-5006 | | | | | | | | | | 8 | | ABF |
| 1 | MQ Whisper Watt 7000 549-20-4007 | | | | | | | | | | 8 | | ABF |
| 1 | Ingersoll Rand Air compressor 20-2183 | 8 | | | | | | | | | | | ABF central |
| 1 | Ingersoll Rand Air Compressor 006-18-4293 | 8 | | | | | | | | | | | ABF deck |
| 1 | Ingersoll Rand Flood Lights 536-40-6831 | 1 | | | | | | | | | 7 | | ABF |
| 1 | Genie 541-4000N Flood Lights 536-40-7044 | 1 | | | | | | | | | 7 | | ABF deck S-E |
| 1 | Genie 541-4000N Flood Lights 536-40-4839 | 1 | | | | | | | | | 7 | | ABF |
| 1 | Genie 541-4000N Flood Lights 536-40-4843 | 1 | | | | | | | | | 7 | | ABF |
| 1 | Forklift Hertz Rental 544D-10 | 8 | | | | | | | | | | | ABF |
| 1 | Pickup | 2 | | | | | | | | | | | ABF |
| 1 | Elevator | 6 | | | | | | | | | 2 | | ABF service |

Weather: Sunny all day, wind medium, Hi 60 F Lo 48 F, slight dark in the morning.

Description of Operation:

ABF continues with the clean up work.

ABF is welding some formwork for the walls.

ABF is drilling holes for lateral brace brackets.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

No work on Hinge K Assembly.

ABF erected additional form support beams consisting of double channels on the east and west side.

ABF continues sandblasting and cleaning top of the south side. They informed that they will be ready for CT inspection tomorrow morning between 9 AM and 10 AM.

ABF continues with the block out work.

ABF is working on upper platform/walkway for the west side formwork support panels.

ABF received a truck load of Blasting Sand for temporary tower.

ABF started flagging but CC Meyers took over flagging immediately early morning.

Additional Work on/off site:


(a) The Temporary Tower Foundation work continues.

(b) CC Meyers continues to prepare to work on W3 using their manlift.

(c) Attended Safety Meeting in the morning at 8 AM.

- (d) Attended Gary Pursell's staff Meeting immediately after the Safety Meeting.
- (e) Attended Thermal Control Pan Meeting with ABF and ISI. ISI informed that the low breaks were because the Technician stopped the machine once he got breaks of 4000-5000 psi. ISI then retrieved those unbroken cylinders and retested. The new breaks are in line with CT break strengths.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep