

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 456  
Project Work Day No. 666  
Date 03/13/2008  
Shift Hours Start 06:00 Stop 15:00  
Inspector Shift 6:30 AM to 5:30 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

HOURS - ITEM NO.												REMARKS	
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcnell	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator	8									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Gordon Crocker	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Elevator Operator	8									Howard Schroyer	ABF
17	1	Pile Driver	8									Nigel Lohse	ABF
18	1	Pile Driver	8									Terry Brown	ABF
19	1	Pile Driver	8									Darron Smalls	ABF
20	1	Pile Driver	8									Jason Matlock	ABF
21	1	Pile Driver	8									Josh Menchaca	ABF
22	1	Pile Driver	8									Tony Bragg	ABF
23	1	Pile Driver	8									Amanda Teniez	ABF
24	1	Pile Driver	8									Eddie Mendosa	ABF
25	1	Pile Driver/Welder	8									Henry Wheat	ABF
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125									8		Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF

1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006									8		ABF
1	MQ Whisper Watt 7000 549-20-4007	8										ABF
1	Ingersoll Rand Air compressor 20-2183	8										ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8										ABF W3 area
1	Ingersoll Rand Flood Lights 536-40-6831	2								6		ABF
1	Genie 541-4000N Flood Lights 536-40-7044	2								6		ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839	2								6		ABF
1	Genie 541-4000N Flood Lights 536-40-4843	2								6		ABF
1	Genie 541-4000N Flood	2								6		ABF
1	Genie 541-4000N Flood											ABF
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	2										ABF
1	Elevator	8								2		ABF service

**Weather:** Partially cloudy all day, wind medium, Hi 60 F Lo 48 F, Dark in the morning.

**Description of Operation:**

ABF continues with the clean up work.

ABF is welding some formwork for the walls.

ABF is drilling holes for lateral brace brackets.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

No work on Hinge K Assembly.

ABF continues sandblasting and cleaning top of the north side.

ABF continues with the block out work.

ABF continues to work on lower platform/walkway for the west side formwork support panels.

ABF reworking to correct the plumb ness of the columns supporting the form work panels on the west side. They removed the panels erected earlier this week.

ABF surveyors assisting in making the columns plumb.

ABF received two truck loads of lumber in the morning.

All flagging in the morning by CC Meyers.

**Additional Work on/off site:**

(a) The Temporary Tower Foundation work continues.

(b) CC Meyers continues to prepare to work on W3 like receiving material etc.

(c) No Flagging by ABF

(d) Gil is off today along with Saman and others for Winter training.

(e) John Beede organized a group of people from Sacramento to core the concrete at some of the crack locations. Following people attended from Saramento:

- Larry Mc Crum
- Bob sugar
- Michaels parks
- Mike Mullins- Photographer

Caltrans' Lalit, Ken Beede, Pam, Matt, Ron & David Chung were there.

ABF's Gordon facilitated power and power supply for the coring equipment.

Caltrans took samples. There were through cracks in all the samples. This was reported to Gil in San Diego in Winter Training and discussed with Rick Morrow.

Rick wanted to send an letter to ABF informing them of the cracks and asking them for remedial measures.


Lalit called ABF's Jim Davidson and informed him of our observations. Jim agreed to come on Monday at 9 AM to look at the core samples.

Lalit prepared a Key Plan of the core locations and photos for Rick's review.

Worked 2 hours OT to finish up the preliminary work for the letter and the samples.

**Inspector:**

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep