

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. **46.B**  
Date the Shift Began: **3/3/08**  
 NIGHTWORK **MONDAY**  
Shift Hrs Start **7:00** Stop **15:30**  
Inspector's Hrs Start **7:00** Stop **15:30**

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location: <b>W2 Cap Beam</b>	7-day const. cal.: <b>446</b>	Weather: <b>Clear</b>
Remark: <b>Hinge K assembly</b>	Project work day: <b>656</b>	<b>Hi 67F/Lo 43F</b>

Description of Operation:  
Up above:  
- Continue to erect FW steel members w/strongbacks  
- continue to sandblast/clean  
Down below:  
- little/no work on Hinge K assembly - waiting for materials

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.					IDLE OR DOWN	REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)						Name	Classification	Prime / Sub

For equipment and personnel hours, please see LALIT MATHUR'S diaries.

Site visit ~ 1000  
Duke (ABF labor) said no work was being performed on Hinge K today  
Close-up picture shows the way they will attempt to align the HS rods to be inserted into the template - the example shown is red duct tape around sheet metal. The sheet metal would be shapeable enough to align the rods without damage to the threads of the bolts.  
upon leaving site, steel members arrived on a truck lumber rack. Assumed to be support for Hinge K assembly on FW. Hinge K assembly has been located and soffit forms have been cut through.



Materials:

Insp. Hrs.	
REG:	INTERMITTENT
OT:	INSPECTION

*David Chung*  
**DAVID CHUNG** PECE 08 MAR 22 H00397E/CT  
Title