


STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	467 to 471	DATE:	03/24/08 to 03/28/08	<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR:	START; 07:00 STOP; 15:30	TEMPERATURE:	MIN; NA	MAX; NA

WEATHER: (NA – See Weekly Statement of Working Days)

Monday: 3/24/08

- Prepared and filed my last week ARE report.
- Reviewed with Darryl Schram and Scott Fabel the latest updates.
- Meeting with PB and CT about CCO's 42 and 43 scope of work and the light poles issue and how to address it. Darryl Schram stressed out the need of keeping the 2 CCO's separate as originally meant to be.
- John Majidi of DO. Design called and asked for more measurements at the Piazza area.

Tuesday: 3/25/08

- Thomas of ABC was onsite today and did the installation of conduit true tape (for Chris master). Informed Chris and learned from him that he needs ABC to revise quotes (to stay <\$5K) for the remaining work.
- Met with John Majidi of DO design and helped John take measurements of the Piazza area. John wanted 2 people to help him, so I asked Jeff Ocampo to help us. We stayed helping John for over an hour time.
- Met with Karen Wang, Clive Endress and John Majidi on the progress of Pier 7 Piazza design.

Wednesday: 3/26/08

- Continued preparing CCO 42 documents for an ATP to ABF once the plan sheets are ready.
- Reviewed with Darryl Schram and Scott Fabel the latest updates.
- Started work on Project Monthly Report, collected needed information from the estimate report to 3/20/08.
- Worked with Scott Fabel on writing CCO 61 draft Concurrence Memo.
- Met with Nick King of PB and gave him information on how to submit a specification change (PB are to submit now a spec change under CCO 70). Gave Nick copy of the finalized spec change to CCO 42.

Thursday: 3/27/08

- Prepared the Project Monthly Cost Report (Pochana). I had problems with Acrobat program and could not write the report to a pdf file and send it to Darryl for processing. Scott Fabel is working on fixing the problem.
- Updated CCO log to reflect the expenditure amount to estimate No. 23 to 3/20/08. One copy of this CCO log will go along the Project Monthly Cost Report to Pochana.
- Received e-mail about a plan sheet change under CCO 31, which needs to be addressed again.

Friday: 3/28/08

- Participated in the MEP CCO meeting at 9:00 am. PB agreed to revise CCO 42 to comply with the requirements to keep the light pole issue only under CCO 43, totally separate from CCO 42. Also discussed the issue of CCO 61 (Electrical warning Systems), which covers also the Skyway project. Decided to proceed with CCO 61 "within the original contract limits" and leave the "outside contract limits" to a supplement CCO.
- Received CCO 72 dcts from TYLin, gave copy to Sam (BS Team) and copy to Ajai (BB team) for review.
- Received from ABC communication the requested revised quotes for the extra work to be done because of the former Kiewit trailers takeover. Conveyed quotes to Chris Master for his action.

SIGNATURE	 (George Boughosn)	TITLE	Office Engineer, SAS 
-----------	--	-------	--