

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	454			
Project Work Day No.:	664			
Date	03/11/2008			
Inspectors	Start	09:30	Stop	11:30
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild to warm temperature - Hi 67 F Lo 45 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to prepare vertical HP and double channel strongbacks for the east and west forms.
- Longitudinal diaphragm gang form construction continues.
- Erected gang forms for the southwest face near the void area.
- Installing lower walkway on the east vertical strongbacks.
- Fabrication of continuity tendon blockout forms.
- Miscellaneous clean-up and material mobilization.
- Sandblasting construction joint on the north side and cleanup.

RPS


- Were not onsite today and they are scheduled to return mid March.

Office Work:

- Reviewed submittal ABF-000618R00: Macalloy High Strength Rod Installation Plan.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

EA	04-0120F4		
Co-Rte-KP (PM)	SF-080-13.2/13.9 (B.2/B.7)		
Structure Rep.	Rick Morrow		
			
File Name:	DSC00886		
Date:	03-11-08	By Int:	D Chung
Description: Gang form panels erected in the southwest near the void area.			
File Name:	DSC00888		
Date:	03-11-08	By Int:	D Chung
Description: View from existing E1 looking at the west face of the W2 cap beam of the formwork completed to date.			