

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 3/30/08 through 4/05/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 27%
Completed – 27%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Days: 673
CCO days: 30
Contract Days: 2,490

Percent Completed (Green and White Sheets): (26%). This percentage does not include MOH.
Percent Completed (total paid to date including mobilization and MOH): 27.93% (28%)
Percent completed (total paid to date w/o mobilization): 12.94% (13%)

Total Amount paid to contractor (items, CCO's and MOH): \$372,026,319.26
Total Amount paid to contractor (Items and CCO's): \$400,537,972.40
Total MOH: \$28,511,653.14
Mobilization: \$215,000,000.00
Project Total: \$1,434,085,935.00

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" and "B", W2 Cap Beam, E2 Crossbeam, Cable System, MEP Penetrations and Contract Change Orders.
- Contractor submitted application for modified dredging permit, currently under review by various agencies and expected to be completed June 1, 2008.
- Requests for Information (RFI): 1593 received - 1558 (98%) responded.
- Working Drawing Submittals: 1418 received - 1282 (90%) responded.

Field work at Pier W2 Cap Beam and Vicinity

- Install void formwork and reinforcing steel for Pour no. 2.
- Work on post-tensioning anchor rod and plate assemblies for Hinge "K" continues.
- Continue work on Temporary Towers "A" and "B" pile cap and Temporary Tower "D" driving frame.
-

Steel Fabrication (ZPMC Facilities)

- OBG: Fabrication continues on Lifts "3","4" including Lifts "5" and "6" segment assemblies.
- Tower: Fabrication of Facility Engineering for Lift 1 continues.
- Shearleg Boom Crane fabrication is ongoing.

Steel Fabrication (Other Facilities)

- E2 falsework pre-assembly continues at Pier 7.
- The Barge is on its way to ZPMC, Shanghai, PRC. Expected to arrive on April 12, 2008.
- Saddle fabrication for Pier W2 and Tower Saddle continues.
- Temporary Tower fabrication continues on the piles, driving frames and truss members.
- Fabrication of T1 Tower Cross Bracing Bearing Assembly and T1 Saddle continues.

ASSISTANT RE'S DAILY REPORTS:

Monday, March 31, 2007

REC'D '08 APR-08 #004191

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 04-05-08

Tuesday, April 1, 2008

- Mostly clear and cool.
- I chaired the owner / designer MEP meeting in preparation for the Contractor meeting to follow.
- I attended the Team MEP meeting with owner, designer and Contractor. Notes are on the agenda in my file.
- I attended the CORE Integration meeting. Notes are on the agenda in my file. I need to set up a field trip to Benicia to see the bridge electronics.
- I talked to Anna regarding the lights and she will get a sample from the manufacturer. She said she would be interested in doing fiber extra work.

Wednesday, April 2, 2008

- Clear and cool.
- I worked on car logs, time sheets and diaries.
- I set up a field trip to Benicia to view the electrical on the bridge.
- I worked on a contact list / matrix for pier 7 and China. I sent it to Scott Kennedy for his editing.
- I researched the ZPMC escrow bid docs. Gary wants to view them on the 16th.
- I spoke to Peter Dahlbeck regarding the submittal 129 for the dehumid unit that was returned for correction. The list of corrections cannot be accommodated due to the size constraints in the tower head. I discussed with Martin and he is to respond.

Thursday, April 3, 2008

- Partly overcast.
- I attended the Safety Meeting and viewed a video on Lyme Disease.
- I attended the SAS all Staff meeting and listened to the presentation by Osentowski regarding the Materials and MOH group and their duties.
- I attended the OBG meeting. The agenda is in my notes. No MEP issues discussed.
- I drafted a letter for the stanchions and chased down the status of the details needed for the letter attachment. Mike Travis to get his comments to Tom Ho today and Tom to get his

Friday, April 4, 2008

- Partly overcast.
- I attended the mep cco meeting at the wdc at 9:00. We discussed all the cco's and ccr's with George, and Saeed. The meeting was long and rough. Scott will get with Tom Ho to get the details from the stanchions of cco 72 and he will craft a cover letter based on the draft that I gave him.
- I researched the bid escrow status looking for the zpmc docs. I looked in old diaries from 3-2006.
- I took Maddy to the dentist with Lucy.
- I worked on diaries at the dentist office and did more escrow research.
- I returned to the office with kids in tote and pushed the stanchion issue with TYL.
- I worked on emails.
- I had several discussion regarding the content of 42s1.
- Scott sent out the Stanchion letter to ABF late in the afternoon.

Saturday and Sunday, March 29 and 30, 2008

- No work planned


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER