



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

**ENGINEER'S DAILY REPORT**

LAN Engineering Consultant

*lc* 4-10-08

REPORT NO.	456 (7-day)	DATE	March 13, 2008	M T W <b>J</b> F S S (DAY)
NORMAL WORK HOUR:	START: 7:00AM	STOP: 3:30PM	WEATHER:	OVERCAST/SUNNY
LOCATION :	Construction Field Office :	333 Burma Road, Oakland 94607		
	Working Drawing Campus Office :	375 Burma Road, Oakland 94607		

**04-SF-80-13.2/13.9**  
**Contract No. 04-0120F4**  
**{SAS Superstructure}**

**Caltrans Supervisor:**  
**Gary Lai**  
**Senior Bridge Engineer**

**Office Work:**

❖ **MEP Shop Drawing Work.**

- Worked on the master penetration list.
- Updated the priority submittal list.
- Posted MEP Penetration Chart for Sub. 552.

❖ **CCO # 42S1 – Review and Comments.**

- On-going review of the CCO with Sandy Michelotti.
- Due Date for review comments is March 17, 2008.

❖ **Aviation Warning Light Issue.**

- Response from Maxwell Takaki PB. See attached email.

❖ **CCO # 72 – Priority for processing - Review and Comments.**

- Will start this review after the completion of CCO#42S1 with Sandy Michelotti.
- See Email attachment.

❖ **Elevator power feed issue.**

- PB is working on the issues on the power feed to the elevation equipment from the source at the substation. See attached email for update status.

❖ **MEP CCO Meeting (Caltrans-PB-T.Y. Lin)**

- Received a copy of the meeting agenda for tomorrow.



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION  
**ENGINEER'S DAILY REPORT**  
LAN Engineering Consultant

REPORT NO.	DATE	
456 {7-day}	March 13, 2008	M T W <b>J</b> F S S (DAY)

❖ **RFI 1134 Response Revision #3 from PB.**

- Received an updated revision to the RFI # 1134 from PB.
- This RFI will be incorporated in the CCO # 70.
- Will review this in the CCO # 70 package.
- See email attachment.

*Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is [Mike.Travis@LANEngineering.com](mailto:Mike.Travis@LANEngineering.com) or [Michael\\_Travis@dot.ca.gov](mailto:Michael_Travis@dot.ca.gov)*

**END OF REPORT**

Work hours 0520-1830 – 8 hours regular / 3 hours OT



**Attachments:**

1. Submittal 552 MEP Chart Posted email.
2. Aviation Warning Lights Email PB
3. CCO 72 email
4. Elevator power feed issue Email PB.
5. MEP CCO Mtg. #28 Agenda
6. RFI 1134\_response Rev 3 Email PB.

SIGNATURE

Name

Michael F. Travis

TITLE

Electrical Engineer – LAN Engineering



Michael  
Travis/HQ/Caltrans/CAGov  
03/13/2008 09:33 AM

To Philip He/D04/Caltrans/CAGov@DOT  
cc Gary J Lai/D04/Caltrans/CAGov@DOT  
bcc  
Subject Submittal # 552 - MEP Penetration Chart has been Posted in  
X: Dive

Penetration Chart Has Been Posted.

Michael Travis  
SFOBB Construction Offices  
Design Campus Building  
375 Burma Road  
Oakland Ca. 94607  
Phone: 510-808-4618



"Takaki, Maxwell"  
<Takaki@pbworld.com>  
03/13/2008 09:54 AM

To <Michael\_Travis@dot.ca.gov>  
cc "Mike Travis" <mike.travis@Lanengineering.com>, "Sanei,  
Abdi" <Sanei@pbworld.com>  
bcc

Subject RE [3]: Aviation Warning Lights

Mike,

Thanks for sharing this information with me. The Caltrans information is consistent with the information I received from Automatic Power technical engineer, that the lens melted when test simulated failure in the flashing unit as required by FAA AC 150/5345-43F. It is the heat that was a problem, which other manufacturers, such as Crouse-Hinds and Siemens don't have.

LED obstruction light is the way to go as we discussed. As Patrick McCard witnessed, LED does not build up heat. It is good for some application and not so good for other application, such as the blue LED taxiway lights at the airports. Considerable energy savings from traditional 30 W quartz lamp down to 8 W LED lamp but airports in the snow countries have to either elevate LED lamp above the traditional 14-inch height or in northern states/countries where snowfalls are common, they add a heater to individual LED taxiway lights to melt the snow so that pilots could see the taxiway edges.

Regards,  
Max Takaki

-----Original Message-----

From: Michael Travis [mailto:Michael\_Travis@dot.ca.gov]  
Sent: Wednesday, March 12, 2008 1:59 PM  
To: Takaki, Maxwell  
Subject: Fw: Aviation Warning Lights

FYI

----- Forwarded by Michael Travis/HQ/Caltrans/CAGov on 03/12/2008 01:58 PM-----

Sandra Michelotti/D04/Caltrans/CAGov 03/12/2008 01:33PM  
To: Bill Shedd/D04/Caltrans/CAGov@DOT  
Cc; Michael Travis/HQ/Caltrans/CAGov@DOT  
Subject: Fw: Aviation Warning Lights

For your info. This email is from Pat McCard, supervisor of the Carquinez Bridge.

Sincerely,  
Sandra Michelotti  
Electrical Inspector  
Cell 510-681-4275  
Office 510-286-0514  
Fax 510-286-0550

----- Forwarded by Sandra Michelotti/D04/Caltrans/CAGov on 03/12/2008 01:27PM -----

Patrick McCard/D04/Caltrans/CAGov 03/12/2008 12:01PM  
To: Sandra Michelotti/D04/Caltrans/CAGov@DOT  
Cc: Renato Fortaleza/D04/Caltrans/CAGov@DOT  
Subject: Re: Aviation Warning Lights (Document link: Sandra Michelotti)

Sandy- we had the FLOB FA250 fixtures with Halogen-3 to 4 years old, and we were changing out the burned up contacts because of the high amperage. They also contributed to burned up power supplies. We replaced them with the LED version and they look great, but it is up to the test of time since they were recently installed. On another note, please consult with Rene Fortalaza since his input is vital because of their vested interest. Also, it was optional, but we had a sync wire tied to a GPS so that the flashes were synconized. This feature is not mandated by FAA and it never functioned as designed. The excuse was of the electro-magnetic interference from High Voltage lines.

-----  
Model FLOB-250.24V FAA L-864 &ICAO Annex 14, Chapter 6  
- This medium intensity, omnidirectional, red obstruction light complies with FAA L-864 for a flash rate of 20 flashes per minute. The light consists of an aviation red, FA-250 lantern containing six each, 24-volt, 150 watt, prefocussed, high pressure halogen, marine signal lamps mounted on a six-place flashchanger.

-----  
Sandra Michelotti/D04/Caltrans/CAGov 03/12/2008 08:18AM  
To: Renato Fortalezza/D04/Caltrans/CAGov@DOT, Patrick McCard/D04/Caltrans/CAGov@DOT, Joe Gillis/D04/Caltrans/CAGov@DOT  
Cc: Renato Dacquell/D04/Caltrans/CAGov@DOT, Bill Shedd/D04/Caltrans/CAGov@DOT  
Subject: Aviation Warning Lights

Hello Rene, Pat and Joe,

As you may know, I am now working with Caltrans on the New Bay Bridge Project. I have a few questions regarding the aviation warning lights that were installed on the bridges you and your crew maintain. I know you have been replacing the aviation warning lights, can you please provide me with a brief description of the fixture failure, the model number and the life years of those being replaced?  
Thank you for your time.

Sincerely,  
Sandra Michelotti  
Electrical Inspector (CEII)  
Cell 510-681-4275  
Office 510-286-0514  
Fax 510-286-0550

-----  
NOTICE: This communication and any attachments ("this message") may contain confidential information for the sole use of the intended recipient(s). Any unauthorized use, disclosure, viewing, copying, alteration, dissemination or distribution of, or reliance on this message is strictly prohibited. If you have received this message in error, or you are not an authorized recipient, please notify the sender immediately by replying to this message, delete this message and all copies from your e-mail system and destroy any printed copies.

**Mike Travis**

---

**From:** Bill Shedd [bill\_shedd@dot.ca.gov] **Sent:** Thu 3/13/2008 2:57 PM  
**To:** Saeed Shahmirzai  
**Cc:** Sandra Michelotti; Mike Travis; Grady Hart; George Boughosn; Sharad Patel  
**Subject:** Re: Fw: CCO 72  
**Attachments:**

Thanks!

Saeed  
Shahmirzai/D04/Ca  
ltrans/CAGov  
03/13/2008 02:12  
PM  
Bill Shedd/D04/Caltrans/CAGov@DOT  
cc  
KingN@pbworld.com,  
GarciaR@pbworld.com  
Subject  
Fw: CCO 72

Bill,

RFI 270's subject was already included in CCO 72 submittal.

Please update the CCO log to include RFI 270 as part of CCO 72.

Thanks  
Saeed Shahmirzai  
Senior Design / Construction Liaison  
925-765-0859

---

From: Garcia, Rocky  
Sent: Thu 3/13/2008 9:08 AM  
To: Shahmirzai, Saeed  
Cc: King, Nick; Walleddine, Fadi  
Subject: FW: CCO 72

Saeed,

I have reviewed and verified the requested changes per RFI-270 and found

that we have already incorporated the electrical related changes under CCR-49, RFI-941 and RFI-942 which we have converted and submitted as CCO-72. In conclusion, the required changes have been reflected based on the changes depicted on TY Lin drawing sheets 813C and 813S3. Thus, no additional change to electrical plans is required. However, perhaps we should include RFI-270 in the list of associated RFIs section of CCO-72 memorandum to close this issue.

I hope the above provides the information you are looking for. Please let me know if you have addition questions.

Regards,  
Rocky Garcia

PB Power  
A Parsons Brinckerhoff Company  
303 Second Street, Suite 700 North  
San Francisco, California 94107  
Tel: (415) 243-4735  
Email: garciaR@pbworld.com

NOTICE: This email is intended solely for the use of the individual to whom it is addressed and may contain information that is privileged, confidential or otherwise exempt from disclosure. If the reader of this email is not the intended recipient or the employee or agent responsible for delivering the message to the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify us by telephone and return the original message to us at the listed email address. Thank You.

----- Original Message -----

From: Bill Shedd  
Sent: 03/12/2008 04:03 PM  
To: Saeed Shahmirzai  
Cc: Grady Hart; George Boughosn; Sharad Patel; Sandra Michelotti; Mike.Travis@LANEngineering.com; tho@tylin.com  
Subject: CCO 72

Saeed,

We are reviewing the CCO 72 package and we intend to respond back to you by the end of next week with our comments. Please confirm if RFI 270 is included in your package.

This CCO is hot and we need to get it to the Contractor ASAP.

Thanks,

Bill Shedd  
Construction Senior, SAS Bay Bridge

---

NOTICE: This communication and any attachments ("this message") may contain confidential information for the sole use of the intended recipient(s). Any unauthorized use, disclosure, viewing, copying, alteration, dissemination or distribution of, or reliance on this message is strictly prohibited. If you have received this message in error, or you are not an authorized recipient, please notify the sender immediately by replying to this message, delete this message and all copies from your e-mail system and destroy any printed copies.



"Takaki, Maxwell"  
<Takaki@pbworld.com>  
03/13/2008 11:23 AM

To "Guggemos, Al" <Guggemos@pbworld.com>  
cc "Walleddine, Fadi" <Walleddine@pbworld.com>, "Lucas, Ellery" <Lucas@pbworld.com>, "Garcia, Rocky" <GarciaR@pbworld.com>, "Estoque, Saturnino"  
bcc  
Subject RE [5]: Rack & Pinion Elevator Motor Feeder Requirement

Al,

Thanks for sharing this information with me. Based on the Peter Pold's (USA Hoist) reply below, I presume you are revising sheet 272/1204 (E-265) to eliminate Ckt UP210-9 (Car Lighting and Accessory Circuit).

Regards,  
Max Takaki  
PB Oakland FO  
510-808-4558  
415-290-1056 cell

**From:** Guggemos, Al  
**Sent:** Thursday, March 13, 2008 9:35 AM  
**To:** Peter Pold  
**Cc:** Walleddine, Fadi; Lucas, Ellery; Garcia, Rocky; Estoque, Saturnino; Takaki, Maxwell  
**Subject:** RE: RE [1]: Rack & Pinion Elevator Motor Voltage Requirement

Peter,

Thanks for your quick response and help on this matter. We will look at placing the XFMR in the Pit next to the Fused Disconnect Switch.

Backtracking a little bit ... the Base Controller sheet of the Electrical Schematic submittal shows a fused disconnect switch rated 100 Amp (480 VAC, 3-PH, 60 Hz feeder connection with GND and N). We will place the XFMR between the disconnect switch and the Base Controller terminals.

The lighting circuit I was talking about is also on this same sheet and is labeled as a Light Power Disconnect 120 VAC, 1-PH, 60 Hz, 16 Amp. The diagram shows a 120 power connection to the neutral in the Car Controller. This circuit looks incomplete. What about our 120 VAC circuit neutral?

Please let me know if you have any questions. Thanks.

Regards,

**AL GUGGEMOS**  
*PB Power, Supervising Electrical Designer*  
303 Second Street - Suite 700N  
San Francisco, CA 94107  
Office: 415.243.4768; Cell: 510.823.4844  
[guggemos@pbworld.com](mailto:guggemos@pbworld.com)

**From:** Peter Pold [mailto:ppold@usahoist.com]  
**Sent:** Thursday, March 13, 2008 8:29 AM  
**To:** Guggemos, Al  
**Cc:** Jay Cook

**Subject:** RE: RE [1]: Rack & Pinion Elevator Motor Voltage Requirement

Al,

The elevator requires a total load of approximately 70 Amps continuous when running. The elevator cab light is part of this load since this elevator is supplied thru power rails and it would not make sense to run a separate power rail just for the light. We use a large enough UPS to keep the lights and alarm operational for at least 5 hours in case of a power outage. The transformer should be a minimum of 75KVA. An isolation type transformer is preferred to separate the elevator control from any other electronic equipment.

The current rating is based on a preliminary design assuming 2 x 20 HP is sufficient. This could still change and I would suggest to install a 100Amp supply for the elevator to be sure that there will be no problems.

Regards

PETER POLD  
MID-AMERICAN ELEVATOR EQUIPMENT CO INC  
GENERAL MANAGER / CHIEF ENGINEER

-----Original Message-----

**From:** Guggemos, Al [mailto:Guggemos@pbworld.com]

**Sent:** Wednesday, March 12, 2008 5:57 PM

**To:** Peter Pold

**Cc:** Garcia, Rocky; Walieddine, Fadi; Lucas, Ellery; Takaki, Maxwell

**Subject:** FW: RE [1]: Rack & Pinion Elevator Motor Voltage Requirement

Peter,

My name is Al Guggemos and I'm a part of the SF Bay Bridge team at Parsons Brinckerhoff in San Francisco. I am verifying the Elevator VFD load for electrical power distribution needs. Can you please tell me the total load at the VFD that our feeder and system will see? From looking at the submittals I don't see any separate control power supply so the power feeder takes care of everything but the small feeder for lighting and emergency control needs. Also, it looks like we will have to invest in the addition of an isolation transformer after the main fused disconnect switch to provide a neutral for the VFD. Please recommend a XFMR rating. Let me know if you have any questions. Thanks.

Regards,

**AL GUGGEMOS**

*Parsons Brinckerhoff, Supervising Electrical Designer*

*303 Second Street - Suite 700N*

*San Francisco, CA 94107*

*Office: 415.243.4768; Cell: 510.823.4844*

[guggemos@pbworld.com](mailto:guggemos@pbworld.com)

**From:** Takaki, Maxwell

**Sent:** Wednesday, March 12, 2008 1:58 PM

**To:** Guggemos, Al

**Subject:** FW: RE [1]: Rack & Pinion Elevator Motor Voltage Requirement

Al, Peter Pold's e-mail address below. Regards, Max

**From:** Peter Pold [mailto:ppold@usahoist.com]

**Sent:** Friday, August 10, 2007 5:54 AM

**To:** Takaki, Maxwell  
**Cc:** Jay Cook  
**Subject:** RE: Rack & Pinion Elevator Motor Voltage Requirement

Max,

The supply voltage for the control system including the VFD is 460VAC nominal 3 phase 60 Hz. The minimum is minus 5% the maximum is plus 10% of 460V. An isolation transformer at the feeder level (not on the car) can be used if the 4% THD caused by the VFD to the line is not acceptable. We will not include a isolation transformer with our system. The voltage for both motors is 460VAC, the motors are wired parallel and appear to the VFD as one 40 Hp motor. Both motors are running together synchronized by the rack.

I hope I answered all your questions

Best regards,

PETER POLD  
MID-AMERICAN ELEVATOR EQUIPMENT CO INC  
GENERAL MANAGER / CHIEF ENGINEER

-----Original Message-----

**From:** Takaki, Maxwell [mailto:Takaki@pbworld.com]  
**Sent:** Thursday, August 09, 2007 12:37 PM  
**To:** Peter Pold  
**Subject:** Rack & Pinion Elevator Motor Voltage Requirement

Peter,

Have a question regarding the supply voltage to two each 20 Hp, 460 V motors for 5-stop.762 M/S Simplex rack & pinion DLD elevator. What is the minimum acceptable voltage, which will provide the manufacturer specified torque? Do you recommend isolation transformer for VFD driven motors similar to any other VFD driven motor applications? Do both motor run at the simultaneously or only at the starting of the elevator?

Your reply is greatly appreciated.

Regards,  
Max Takaki  
PB Oakland, CA FO  
510-808-4558

---

NOTICE: This communication and any attachments ("this message") may contain confidential information for the sole use of the intended recipient(s). Any unauthorized use, disclosure, viewing, copying, alteration, dissemination or distribution of, or reliance on this message is strictly prohibited. If you have received this message in error, or you are not an authorized recipient, please notify the sender immediately by replying to this message, delete this message and all copies from your e-mail system and destroy any printed

MEP CCO WEEKLY STATUS MEETING NO. 028  
 March 07, 2008 - 9:00 a.m.

Attendees:

<input checked="" type="checkbox"/> George Bou-Gharios (CT)	<input type="checkbox"/> Alex Sanjines (TYLin)	<input checked="" type="checkbox"/> Sandra Michelotti (CT)	<input checked="" type="checkbox"/> Tom Ho (TYLin)
<input checked="" type="checkbox"/> Bill Sheild (CT)	<input checked="" type="checkbox"/> Scott Fabel (CT)	<input checked="" type="checkbox"/> April Smith (CT)	<input checked="" type="checkbox"/> Rachel Liu (CT)
<input checked="" type="checkbox"/> Grady Hart (CT) - Author	<input checked="" type="checkbox"/> James Duzbury (TYLin)	<input checked="" type="checkbox"/> Martin Chandrawinata (CT)	<input checked="" type="checkbox"/> Imad Abed (BATA)
<input checked="" type="checkbox"/> Michael Travis (CT)	<input checked="" type="checkbox"/> Saeed Shadmirza (PB)	<input type="checkbox"/> Nick King (PB)	<input checked="" type="checkbox"/> Sam Patel
<input checked="" type="checkbox"/> Mike Fomer (CT)	<input type="checkbox"/> Gary Puseell (CT)	<input type="checkbox"/> Alex Binai (CT)	

New Business:

Date	Issue	Resolution
2/29	1 RFI Process as it relates to CCOs.	Tabled until next meeting when Bill can be present.
3/7		Will be discussed at 03/11 Meeting. Intention is to verify list, place in logical order & group CCOs with support of entire Team (ABF, PB, TYLin and CT)
3/7	2 CCR Process	Will be discussed at 03/11 Meeting.

CCO STATUS

CCO/CCR NO.	DESCRIPTION	MTG DATE	ACTIONS	PRIORITY	DUH DATE	BIC
31	<b>Mechanical Modifications</b> CCR 41 & RFIs 189, 481, 482, 495, 511, 729	2/8/08 2/15/08 2/22/08 2/29/08 3/7/08	PB returned a hard copy CCO Package to George - CT to review. PB to deliver Rachel's comment revisions on 2/18/08. PB to resubmit entire Package 2/28 CT completed review. PB to resubmit with format corrections. PB revising stamp on one drawing.	A	2/18/08 2/28/08 2/29/08 3/10/08	PB
42	<b>Electrical Modification</b> RFI 726R1	1/29/07 2/8/08 2/15/08 2/22/08 2/29/08 3/7/08	Grady sent Sandy's review comments to PB. RFI 726 will also be added. Due Date 2/15/08 PB to determine if RFI 726R1 is to be included in CCO PB to deliver complete CCO Package on 2/20/08. CT reviewing CCO Package from PB. Complete review by 2/28. Make to meet with TYLin & PB to clarify pole issues. CT returning comments today. Will be discussed at 03/11 Meeting	A	2/15/08 2/20/08 2/28/08 2/29/08 3/11/08	PB
42S1	<b>Cable Tray Changes</b> CCRs 51, 52 & RFIs 378, 584, 919R, 1038 Transition from W2 cap beam to ORG.	1/25/08 2/11/08 2/8/08 2/15/08 2/15/08 2/22/08 2/29/08 3/7/08	CT will send partial ATP Package (Structural) to ABF on 1/28/08. The complete ATP Package (Electrical & Structural) will be sent to ABF on 2/28/08. Partial ATP Package (Structural) was resubmitted to CT on 2/11/08 and Mike is reviewing it. PB to submit ATP Package to CT on 2/8/08 or 2/11/08. Partial ATP to be issued to ABF today. PB to send a complete Package to CT 2/28/08. PB to update delivery date by 2/22. PB submitted to CT 2/28/08. Review due on 3/7/08. CT review due date on 3/17/08	A	2/11/08 2/15/08 2/28/08 2/22/08 3/7/08 3/17/08	CT
43	<b>Lighting Revisions</b> RFI 969R & CCR 31		TYLin CCO Package is reviewed with no comments. PB is finishing routing details. Due date is 4/08. PB to submit complete Package by 4/08. Will be discussed at 03/11 Meeting	C	4/1/08 3/11/08	TYLin CT PB
44	<b>Barrier Modifications</b> RFIs 565R4, 1064, 993, 1168 & CCR 34 1. Eliminate barrier mounted call boxes & bike path call boxes 2. Add 18 steel & 74 concrete barrier mounted handrail 3. Install the SAS steel barrier mounted rails at CB 143A, 143B, 243A, 243B	1/18/08 1/25/08 2/1/08 2/8/08 2/15/08 2/22/08 2/29/08 3/7/08	Extra HLS holes are included in both CCO 42 & 44. Revisions to sheets will effect both CCOs. Handrail Count directions given to Designers on 12/14/07. CT is waiting on Steve's rail recount. TYLin may add 1 pole for HLS. ATP Letter sent for barrier bolt holes on 1/15/08. Rob is reviewing Package. Due date is 1/29/08. TYLin responded to RFI 1168 on 2/6/08 & will revise Package, while CT reviews old PB Package. RFI 1168 under review by CT. TYLin to include RFI 1168 in CCO 44. CT to finish review & send comments to PB & TYLin. Bill & Saeed to confirm scope with Chris & Scott to confirm with Brandon. CT to finish review & send comments to PB & TYLin. Bill & Saeed to confirm scope with Chris & Scott to confirm with Brandon. Waiting for CCO 42 to be issued. Martin to verify what has been issued by ATP with the current scope of CCO 44. TYLin to revise Detail Sheet 903S (RFI 1163)	A	1/29/08 2/28/08	TYLin CT PB
55	<b>Service Platforms Electrical Changes</b> RFIs 451R, 1136 & CCR 53 1. Change in breaker rating & cable size for TOS controller cabinets. Cable tray changes to accommodate TOS splice closure inside cable tray. 2. Rearrange equipment racks at the service platform to avoid interference with the platform stairs.	11/30/07 2/15/08	Processing email sent to Designers. Due date is 04/08. Delivery date for Package is 04/08.	B	4/1/08 4/1/08	PB
59	<b>Additional OBG Penetrations</b> RFIs 834Rxx, 839 & 1029	1/4/08 1/8/08 2/15/08 2/15/08 2/22/08 2/29/08 3/7/08	Grady is gathering data to prepare scope of work. Response to RFCO 22 issued in STL 998. Max is working on penetrations. Due date is 05/08. ATP effort is ongoing through the submittal review process. (Penetration Chart) Scott suggested a partial CCO for the Panel Points completed to date. CT to discuss partial CCO release per Panel Points with ABF for concurrence. No change. A comprehensive list issued 2/27 as 05.03.01-001452. Scott to discuss a partial CCO for the Panel Points completed to date with Chris (ABF)	A	5/1/08 2/28/08 3/7/08	CT
61	<b>Electrical Warning Systems</b> CCRs 32 & 46	2/15/08 2/29/08 3/7/08	PB to submit a Breakdown List 2/20/08 to establish scope & meet with CT for final agreement. TYLin to provide specification 3/3. Mike is reviewing package and Bill & Saeed to confirm scope. CT to return CCR 32 review comments today. PB to submit CCR 46 03/10/08.	A	2/20/08 3/3/08 3/7/08	CT PB
68	<b>Additional Tower Penetrations</b> RFIs 834Rxx, 839 & 1029	1/4/08	Grady is gathering data to prepare scope of work.			

CCO/CCR No.	DISCRIPTION	MTG DATE	ACTIONS	PRIORITY	DUH DATE	BIC
		1/4/08	Response to RFGO 22 issued in STL 998.	A		CT
		1/8/08	Due date is 05/08			
		2/8/08	PB revised CCO delivery date to 5/08.			
		2/15/08	ATP effort is ongoing through the submittal review process. (Penetration Charts)			
		2/15/08	Scott suggested a partial CCO for the Panel Points completed to date.			
		2/22/08	See notes on CCO 59.			
		2/29/08	No change. A comprehensive list issued 2/27 as 05.03.01-001452.			
		3/7/08	Scott to discuss a partial CCO for the Panel Points completed to date with Chris (ABF).			
70	<b>Tower Utility Panels</b> CCR# 42 & RFI 1134	(See CCRs for status)				
		3/15/08	RFI 1134 requires a response by 2/28/08	A	2/28/08	CT
		2/15/08	PB to meet with Mike to discuss scope 2/18/08.		2/18/08	
		2/22/08	PB to deliver preliminary plans 3/7/08		3/7/08	
		3/7/08	CT returned comments today. RFI 1134 is open.			
		3/12/08	Mike is reviewing the package.			
72	<b>Cable Electrical</b> CCR# 45, 49, 66 & RFI# 941 & 942	2/22/08	Mike to complete review by 2/28. Bill & Saerid to confirm scope with Chris & Scott to confirm with Brandon. Spec change needed from TYLin by 2/28.	A	2/28/08	PB
		2/29/08	CT conducting technical review. TYLin to officially forward CCR 49.			
		3/7/08	PB to submit Package today.		3/7/08	
	UL lights are needed, Ref. SUB 417, GMU lights will be used. TYLin will be change the 'UL' Spec.					
73	<b>Conduit Revision Along Bike Path</b> Unightly conduit on Skyway & SAS			C		
74	<b>Strong Motion System</b> CCR 50	12/28/07	CDMG reviewing sensor locations. Due date is 1/28/08.	B	1/28/08	CT
	Change in location of sensor boxes per CDMG.	2/29/08	PB Package to be submitted today.			
		3/4/08	Sam is reviewing package.		3/14/08	
<b>CCR STATUS</b>						
32	<b>USCG Navigation Lighting (CCO 61)</b> Changes in Nav. Lights NV-1 (Green Lantern) per SUB-171	1/25/08	PB working on Package. Due date is 02/08	A	2/1/08	CT
		2/1/08	Sam, Sandi & Mike reviewing PB Package			
		2/15/08	CT to return review comments to PB by 2/28/08.		2/28/08	
		3/7/08	CT to provide comments today.		3/7/08	
		3/12/08	Bill is reviewing the addition of LED lights to the system. No due date established. Sam's comments sent to PB on 3/7.			
43	<b>Interior Tower Issues from 3-9m</b> Shop Dwg submittal revealed illumination deficiency. Sump pump submittal revealed potential hazard due to lack of grating for the sump pit.	9/14/07	Revised proposal sent to Designer.	C		PB TYLin
44	<b>Bridge Painting &amp; Misc.</b> Railings, cable handrails, platforms & misc. visible items	11/23/07	April & Gary P. are gathering data to prepare scope of work. Due date is 04/08.	C	4/1/08	CT
46	<b>Fog, Bell &amp; Horn per USCG (CCO 61)</b> FD-5 Panel, Additional 1-mk Bell at E3 and 1 Horn at E2 on the Skyway.		PB to design panel / final electrical routing PB is working on package. Due date is 2/08.	A	2/1/08	PB
		2/1/08	Sam to review and return to PB ASAP.			
		2/15/08	Sam to review and return to PB by 2/28/08.		2/28/08	
		3/7/08	CT returned comments today.		3/7/08	
47	<b>Elevator Options</b> RFI 536 Elevator Pit and provisions for the phone system and electrical work may need modifications. Reference: SUB-235		CT is waiting for ABF's revision to Submittal 235 and an RFI Martin is reviewing 235R. Due date is 2/2/08.	B	2/2/08	ABF
		2/1/08	Response to SUB-235 returned to ABF.			
49	<b>Main Cable &amp; Tower Marker Lights (CCO 72)</b> RFI# 270, 941 & 942 Stanchions, strong motion attachments, etc. UL Lights are needed, Ref. SUB 417, GMU lights will be used. TYLin will be change the 'UL' Spec.	12/14/07	Response issued for SUB 105.	A		
		12/28/07	PB to finish routing of conduit on 1/22/08.		1/22/08	
		2/1/08	Revised Package received from PB on 1/31/08. CT to review.		1/31/08	
		2/15/08	CT reviewing the 2/6 PB revision. Mike to review ASAP. Awaiting TYLin portion of the Package.			
		2/22/08	See notes on CCO 61. Mike to send comments to PB & TYLin. See CCO 72.		2/28/08	
53	<b>TOS (CCO 55)</b> RFI 451Rx Change in breaker rating and cable size for TOS controller cabinets Cable tray changes to accommodate TOS splice closure inside cable tray.	2/29/08	PB will provide details. Due date is 4/08.	B	4/1/08	CT
		3/4/08	Sam is reviewing package.		3/24/08	
58	<b>Grounding Issues at Misc. Locations</b> RFI 707Rx	1/18/08	Grady is reviewing Package. Due date is 1/22/08.	B	1/22/08	PB
		2/1/08	Grady to discuss with Mike on 2/8/08.		2/8/08	
		2/13/08	CT & PB to meet on 2/18/08 to discuss scope.		2/18/08	
		2/22/08	PB to deliver Package by 3/7/08.		3/7/08	



"King, Nick"  
<KingN@pbworld.com>  
03/13/2008 08:28 PM

To <gary\_j\_lai@dot.ca.gov>, <alex.sanjines@tylin.com>, "Antonio, Andre" <Antonio@pbworld.com>, "Bill Shedd" <Bill\_Shedd@dot.ca.gov>, "Carol Choi" <CChoi@tylin.com>,  
cc

bcc

Subject RFI 1134 response, revised 3/13/2008

Ladies and Gentlemen,

Please find the attached response to RFI 1134, revised according to input from both the contractor and Caltrans.

Nick King  
Lead Design/Construction Coordinator  
Parsons-Brinckerhoff  
[kingn@pbworld.com](mailto:kingn@pbworld.com)

---

NOTICE: This communication and any attachments ("this message") may contain confidential information for the sole use of the intended recipient(s). Any unauthorized use, disclosure, viewing, copying, alteration, dissemination or distribution of, or reliance on this message is strictly prohibited. If you have received this message in error, or you are not an authorized recipient, please notify the sender immediately by replying to this message, delete this message and all copies from your e-mail system and destroy any printed copies.



RFI 1134 Sketches 3-11-08.pdf PB Response to RFI 1134 (2).doc



**PB Americas, Inc / PB Power**  
303 2<sup>nd</sup> St Suite 700N, San Francisco, CA 94107-1317  
Main Desk: (415) 243-4600 Fax: (415) 243-9501

**RFI Response**

**To:** Caltrans  
**Attn:** Bill Shedd, Jing Chen  
**Project:** 04-0120F4 - SAS  
**Response Date:** 03/13/2008  
**RFI No:** 1134

**Subject:** Panels, Circuit Breakers, Transformer at Tower Elev 89.85

**Response:**

Subject RFI requested complete details for the relocation of panelboards, UP210-1A and UP210-1B, and associated circuit breakers and transformers from outside to inside the tower shafts at elevation 89.85, including but not limited to, mounting racks dimensionally located within the shafts, mounting penetrations, and attachments, conduit support, etc., and whether pullboxes 2G and 2H remain outdoor or relocated inside the tower shafts.

The answers to the RFI are shown on attached sketches.

**Revision/Impact to following Specification sections:**

- None

**Potential Design/Cost Impact from this RFI:**

- No Change.
- Change with no cost
- Change with cost.
- Change with Credit.
- Change, but cost cannot be determined at this time

<b>Date:</b> 01/24/2008 (rev) 03/07/2008 (rev) 03/13/2008	<b>Respondent:</b> Max Takaki	<b>Phone No.:</b> (510) 808-4558
	<b>QA/QC:</b> Nino Estoque Nick King	<b>Phone No.:</b> (415) 243-4618 <b>Phone No.:</b> (510) 808-4610

PROJECT NO.	1313/13.0	DATE PLOTTED	12/18/84
COUNTY	04 SF	PROJECT	1313/13.0
SHEET NO. 04			

DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 DATE: [Date]

DESIGNER: [Signature]  
 CHECKED BY: [Signature]  
 DATE: [Date]

PROJECT: [Project Name]  
 LOCATION: [Location]

SCALE: [Scale]

DATE PLOTTED: 12/18/84





FIELD APPROVAL DATE: \_\_\_\_\_

FOR NOTES: [Notes]

THE CITY OF SAN FRANCISCO OFFICE OF THE SUPERVISOR OF PUBLIC WORKS

CONTRACT NO. [Contract No.]



**SHEET NOTES:**

- For tower shaft ladder and platform lighting see sheet E-284.
- Electrical distribution equipment service light mounted under ceiling.
- Conduit and penetration 2-bore at Elevations 89.85 in. See Sheet E-283 for details. For 2-bore penetration at distribution box details see Detail E-284 and E-285.
- Connect to platform lights and receptacles.
- Multiple switches at certain elevations. See sheet E-284, E-284A, & E-284B for details.
- Flow conduit numbers to be assigned.

**NOTES:**

- Reference: See typical conduit installation details, see sheet E-280.
  - For utility panel UP-210-1A and UP-210-1B see sheet E-280 and E-281.
  - For types of cable tray, see sheet E-282 and E-283.
  - For conduit and cable tray schedules, see sheet E-284.
  - For lighting installation details, see sheet E-285.
  - For lighting fixture schedule, see sheet E-287.
  - For lighting fixture support system, see sheet E-287.
- All conduits and fittings routed upward at ceiling shall be rigid galvanized steel, PVC coated.
- Fixtures mounting height elevation shall be 2105 in above tripartite elevation 89.85 in. Electrical conduits shall enter the lower shafts from the upper shafts. See Structural Utility drawings for details.
- For other related work, not shown on this sheet, see Electrical Special Provisions.

PLAN AT ELEVATION 89.85 IN  
SCALE: 1/10

120 V ELECTRICAL EQUIPMENT TASK LIGHTING  
WIRING DIAGRAM

**DETAILS**  
**TOWER AND SUSPENSION CABLE**  
**TOWER POWER AND LIGHTING**  
 AS NOTED

ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE SHOWN

RFI 1134-SK-E-285

CU 04231

EA 010371

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION	DESIGNER: [Signature]	CHECKED BY: [Signature]	DATE: [Date]
DESIGNED BY: [Signature]	DATE: [Date]	REVIEWED BY: [Signature]	DATE: [Date]



DATE	COUNTY	ROUTE	SECTION	DATE	DATE
04	SF	80	13.9/13.0	8803	1304

REGISTERED ELECTRICAL ENGINEER

PLANS APPROVAL DATE


BY [Signature]

A. P. [Signature]


303 Fremont St., Suite 7000  
San Francisco, CA 94107-0107

The State of California is the official of record and is responsible for the accuracy of the information contained herein.

Contract No. [Blank] and [Blank] to be used on the [Blank] to the [Blank] [Blank]




DETAIL 1  
SCALE 1/10



SECTION A-A  
SCALE 1/10

Penetration detail typical all but Elev 12.5 and SW shafts which has a PB-4C box 1400 x 350 x 150. Stiffener location shown for SW and SC are opposite hand.



SECTION B-B  
SCALE 1/10

NOTE

1. Bolt lengths to be long enough to fully engage all materials through which they pass, including all washers and nuts, and where attaching to steel, nut to be secured to threads to depth of 1.5 times the bolt diameter, holes in steel to be 1/16" shall be drilled and bottom tapped to 5 mm minimum deeper than the depth to which the bolt will engage the steel.

DETAILS  
TOWER AND SUSPENSION CABLE  
TOWER POWER AND LIGHTING  
SCALE AS NOTED

RFI-1134-E-285C

ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE SHOWN.  
FOR DIMENSIONS IN INCHES, SEE ORIGINAL SET OF PLANS.  
FOR DIMENSIONS IN FEET, SEE ORIGINAL SET OF PLANS.

THIS PLAN ACCURATE FOR ELECTRICAL WORK ONLY.

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION	DESIGN OVERSIGHT	DESIGNED BY	BEZAD GOLSHANVARD	CHECKED BY	BEZAD GOLSHANVARD	DATE	REVIEWED BY	DATE	REVIEWED BY
--	------------------	-------------	-------------------	------------	-------------------	------	-------------	------	-------------

