

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 468  
Project Work Day No. 678  
Date 03/25/2008  
Shift Hours Start 06:00 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Pile Driver /Foreman											8		Leo Vega	ABF Pier 7/E2
3	1	Pile Driver	8												Tony Crieghton	ABF
4	1	Pile Driver	8												George Mcneil	ABF
5	1	Pile Driver	8										8		Richard Yambao	ABF Pier 7/E2
6	1	Pile Driver	8												Luke Paulk	ABF
7	1	Laborer	8												Jose Molina	ABF
8	1	Laborer	8												Rickie Campos	ABF
9	1	Crane Operator	8												Dale Thomas	ABF
10	1	Pile Driver											8		Paul Ekstrom	ABF Pier 7/E2
11	1	Pile Driver													Rodney Thompson	ABF
12	1	Pile Driver J/M	8												Audre Hudson	ABF
13	1	Operator Apprentice/Forklift	8												Douglas Greene	ABF
14	1	Pile Driver/Welder	8												Harry Wheat	ABF
15	1	Elevator Operator	8												Howard Schroyer	ABF
16	1	Pile Driver	8												Nigel Lohse	ABF
17	1	Pile Driver	8												Terry Brown	ABF
18	1	Pile Driver	8												Darron Smalls	ABF
19	1	Pile Driver	8												Jason Matlock	ABF
210	1	Pile Driver	8												Josh Menchaca	ABF
21	1	Pile Driver											8		Tony Bragg	ABF vacatioon
22	1	Pile Driver	8												Amanda Teniez	ABF
23	1	Pile Driver	8										8		Eddie Mendosa	ABF Pier 7/E2
24	1	Pile Driver/Welder	8										8		Henry Wheat	ABF Pier 7/E2
	1	Liebeherr Crane LR 1300	8												330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125											8			Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125											8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005														ABF
	1	Lincoln Vantage Welding M/C 768-50-4009														ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8			Hertz Rental

1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006								8				ABF
1	MQ Whisper Watt 7000 549-20-4007	8											ABF
1	Ingersoll Rand Air compressor 20-2183	8											ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF W3 area
1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839								8				ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
1	Genie 541-4000N Flood	8											ABF power
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

**Weather:** Foggy, partially Sunny, wind medium, Hi 62 F Lo 52 F, Dark in the morning.

**Description of Operation:**

ABF continues with the clean up work.

ABF is welding/assembling formwork for the walls.

ABF is drilling holes for lateral brace brackets.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

No work on Hinge K Assembly.

ABF is continues working on the supports for the Hinge K pipe beams at north and south sides.

ABF continues with the block out work.

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift.

ABF surveyors assisting in making the columns plumb.

ABF continues to erect the formwork support steel frames on the inside at the jacking saddle location. The details are shown on Falsework plan sheet 06-154B-34.

ABF started to build a new access on the north side from west forms.

ABF continues to clean the rebars on the south pier.

As of today, all formwork on the east side has been erected. All 59 bracings are installed.

All flagging in the morning by CC Myers.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to drill CIDH piles for Temp. foundations south of W3.
- (c) No Flagging by ABF.
- (d) Five of ABF people have been transferred to Pier 7. They will work on E2.

**Inspector:**

Lalit Mathur \_\_\_\_\_ Trans Engineer (D)/Asst. Struct. Rep \_\_\_\_\_