

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 469  
Project Work Day No. 679  
Date 03/26/2008  
Shift Hours Start 06:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel											Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Pile Driver	8												Tony Crieghton	ABF
3	1	Pile Driver	8												George Mcneil	ABF
4	1	Pile Driver	8												Luke Paulk	ABF
5	1	Laborer	8												Jose Molina	ABF
6	1	Laborer	8												Rickie Campos	ABF
7	1	Crane Operator	8												Dale Thomas	ABF
8	1	Pile Driver													Rodney Thompson	ABF
9	1	Pile Driver J/M	8									8			Audre Hudson	ABF sick
10	1	Operator Apprentice/Forklift	8												Douglas Greene	ABF
11	1	Pile Driver/Welder	8												Harry Wheat	ABF
12	1	Elevator Operator	8												Howard Schroyer	ABF
13	1	Pile Driver	8												Nigel Lohse	ABF
14	1	Pile Driver	8									8			Terry Brown	ABF sick
15	1	Pile Driver	8												Darron Smalls	ABF
16	1	Pile Driver	8												Jason Matlock	ABF
17	1	Pile Driver	8												Josh Menchaca	ABF
18	1	Pile Driver	8												Tony Bragg	ABF
19	1	Pile Driver	8												Amanda Teniez	ABF
	1	Liebeherr Crane LR 1300	8												330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125										8				Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125										8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005														ABF
	1	Lincoln Vantage Welding M/C 768-50-4009														ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8													Hertz Rental
	1	MQ Power Generator 220	8													ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8				ABF



**Additional Work on/off site:**

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to drill CIDH piles for the Temp. Foundations south of W3. They are using 2 drills today.

(c) No Flagging by ABF.

(d) Attended 8 AM Team Concrete Meeting. Regional Steel is expected back on Monday 3/31/08. There were a lot of questions on the Survey work required at E2. Pam mentioned that there are some cracks around the rebar where ABF had poured the epoxy. ABF's Charles informed that it seems to be anew subject and he wants to look at this in the field before making any comments. It was agreed to visit the site for this tomorrow at 1:30 PM.

(e) We had a walk down of the re-cleaned rebars on the south pier side. ABF's Branden was there. We pointed out some of the rebars which still need to be cleaned further. Lalit, Pam and Matt agreed that where as all the rebars are not really fully clean, these are acceptable except for those areas pointed out to them. Branden marked those areas and showed to Josh and informed to Terry.

**Inspector:**

Lalit Mathur \_\_\_\_\_ Trans Engineer (D)/Asst. Struct. Rep