

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 477  
Project Work Day No. 687  
Date **04/03/2008**  
Shift Hours Start 06:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

| EQUIPMENT AND/OR LABOR: |         |                                     | HOURS - ITEM NO.          |                              |  |  |  |  |  |  | REMARKS      |                 |                         |
|-------------------------|---------|-------------------------------------|---------------------------|------------------------------|--|--|--|--|--|--|--------------|-----------------|-------------------------|
| Equip. #                | NO. MEN | DESCRIPTION (Of Equipment or Labor) | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel |  |  |  |  |  |  | IDLE OR DOWN | Name            | Contractor              |
| 1                       | 1       | Gen. Foreman                        | 8                         |                              |  |  |  |  |  |  |              | Terry Cronk     | ABF                     |
| 2                       | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Tony Crieghton  | ABF                     |
| 3                       | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | George Mcneil   | ABF                     |
| 4                       | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Luke Paulk      | ABF                     |
| 5                       | 1       | Laborer                             | 8                         |                              |  |  |  |  |  |  |              | Jose Molina     | ABF                     |
| 6                       | 1       | Laborer                             | 8                         |                              |  |  |  |  |  |  |              | Rickie Campos   | ABF                     |
| 7                       | 1       | Crane Operator                      | 8                         |                              |  |  |  |  |  |  |              | Dale Thomas     | ABF                     |
| 8                       | 1       | Pile Driver                         |                           |                              |  |  |  |  |  |  | 8            | Rodney Thompson | ABF off                 |
| 9                       | 1       | Pile Driver J/M                     | 8                         |                              |  |  |  |  |  |  |              | Audre Hudson    | ABF                     |
| 10                      | 1       | Operator Apprentice/Forklift        | 8                         |                              |  |  |  |  |  |  |              | Douglas Greene  | ABF                     |
| 11                      | 1       | Pile Driver/Welder                  | 8                         |                              |  |  |  |  |  |  |              | Harry Wheat     | ABF                     |
| 12                      | 1       | Elevator Operator                   | 8                         |                              |  |  |  |  |  |  |              | Howard Schroyer | ABF                     |
| 13                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Nigel Lohse     | ABF Foreman             |
| 14                      | 1       | Pile Driver                         |                           |                              |  |  |  |  |  |  | 8            | Terry Brown     | ABF Gone for 2-3 months |
| 15                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Darron Smalls   | ABF                     |
| 16                      | 1       | Pile Driver                         |                           |                              |  |  |  |  |  |  |              | Jason Matlock   | ABF                     |
| 17                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Josh Menchaca   | ABF                     |
| 18                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Tony Bragg      | ABF                     |
| 19                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Amanda Teniez   | ABF                     |
| 20                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Paul Mason      | ABF started 4/1/08      |
| 21                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Andy Adam       | ABF started 4/1/08      |
| 22                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Kurt Chaffion   | ABF started 4/1/08      |
| 23                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Jeffe Johnasen  | ABF started 4/1/08      |
| 24                      | 1       | Pile Driver                         | 8                         |                              |  |  |  |  |  |  |              | Ken Reynolds    | ABF started 4/1/08      |
| 25                      | 1       | Iron worker Foreman                 |                           |                              |  |  |  |  |  |  |              | Lance Gaige     | ABF/RSC                 |
| 26                      | 1       | Iron worker                         |                           |                              |  |  |  |  |  |  |              | Tim Greenlee    | ABF/RSC                 |
| 27                      | 1       | Iron worker                         |                           |                              |  |  |  |  |  |  |              | Joe Bell        | ABF/RSC                 |
| 28                      | 1       | Iron worker                         |                           |                              |  |  |  |  |  |  |              | Victor Quiroz   | ABF/RSC                 |
| 29                      | 1       | Iron worker                         |                           |                              |  |  |  |  |  |  |              | Moises Leon     | ABF/RSC                 |

|   |  |   |  |  |  |  |  |  |  |   |       |                   |
|---|--|---|--|--|--|--|--|--|--|---|-------|-------------------|
| 1 | Liebeherr Crane LR 1300                      | 8 |  |  |  |  |  |  |  |   | 330 T | ABF               |
| 1 | 1 <sup>st</sup> Man Lift S-125               |   |  |  |  |  |  |  |  | 8 |       | Hertz Rental      |
| 1 | 2 <sup>nd</sup> Man Lift S-125               |   |  |  |  |  |  |  |  | 8 |       | Hertz Rental      |
| 1 | Lincoln Vantage Welding<br>M/C 768-50-4005   |   |  |  |  |  |  |  |  |   |       | ABF               |
| 1 | Lincoln Vantage Welding<br>M/C 768-50-4009   |   |  |  |  |  |  |  |  |   |       | ABF               |
| 1 | Lincoln Vantage Welding<br>M/C 768-30-4032   |   |  |  |  |  |  |  |  | 8 |       | Hertz Rental      |
| 1 | Lincoln Vantage Welding<br>M/C 768-30-4014   | 8 |  |  |  |  |  |  |  |   |       | Hertz Rental      |
| 1 | MQ Power Generator 220                       | 8 |  |  |  |  |  |  |  |   |       | ABF Main<br>power |
| 1 | MQ Whisper Watt 7000<br>549-07-5006          |   |  |  |  |  |  |  |  | 8 |       | ABF               |
| 1 | MQ Whisper Watt 7000<br>549-20-4007          | 8 |  |  |  |  |  |  |  |   |       | ABF               |
| 1 | Ingersoll Rand Air<br>compressor 20-2183     | 8 |  |  |  |  |  |  |  |   |       | ABF central       |
| 1 | Ingersoll Rand Air<br>Compressor 006-18-4293 | 8 |  |  |  |  |  |  |  |   |       | ABF               |
| 1 | Ingersoll Rand Air<br>Compressor 185R        | 8 |  |  |  |  |  |  |  |   |       | ABF Deck          |
| 1 | Ingersoll Rand Flood Lights<br>536-40-6831   | 8 |  |  |  |  |  |  |  |   |       | ABF               |
| 1 | Genie 541-4000N Flood<br>Lights 536-40-7044  | 8 |  |  |  |  |  |  |  |   |       | ABF deck S-E      |
| 1 | Genie 541-4000N Flood<br>Lights 536-40-4839  |   |  |  |  |  |  |  |  | 8 |       | ABF power         |
| 1 | Genie 541-4000N Flood<br>Lights 536-40-4843  | 8 |  |  |  |  |  |  |  |   |       | ABF power         |
| 1 | Genie 541-4000N Flood                        | 8 |  |  |  |  |  |  |  |   |       | ABF power         |
| 1 | Genie 541-4000N Flood                        |   |  |  |  |  |  |  |  |   |       | ABF               |
| 1 | Forklift Hertz Rental<br>544D-10             | 8 |  |  |  |  |  |  |  |   |       | ABF               |
| 1 | Pickup                                       | 2 |  |  |  |  |  |  |  |   |       | ABF               |
| 1 | Elevator                                     | 8 |  |  |  |  |  |  |  |   |       | ABF               |

**Weather:** Foggy morning, Sunny later, wind medium, Hi 54 F Lo 42 F cold & Dark morning.

**Description of Operation:**

ABF is working on cleaning the rebars on the north pier side.

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly. They are working on fabricating the supporting

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift as well as the Jacking saddle support east-west wall.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF working on forming bulk head on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF continues to erect the formwork over the support steel frames on the inside at the jacking saddle location. The details are shown on Falsework plan sheet 06-154B-34.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

No cleanup of the rebars on the south pier.

RSC continues erecting rebars for the Transverse Diaphragm Wall.

ABF received one truck loads of rebars. Release No B-1030, Weight 16,017 KG (#36 13,259KG & #25 2,757 KG)

(Yesterday while I was off, ABF received a truck load of # 25 rabars. Release No B1029, weight 4947 KG)

All flagging in the morning by CC Myers.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the Temp. Foundations south of W3
- (c) No Flagging by ABF.
- (d) Attended 8 AM Safety Meeting
- (e) Attended 9 AM Gary Pursell's staff meeting.

**Inspector:**

Lalit Mathur \_\_\_\_\_ Trans Engineer (D)/Asst. Struct. Rep