

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 484
Project Work Day No. 694
Date 04/10/2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Pile Driver	8												Tony Crieghton	ABF
3	1	Pile Driver	8												George Mcneil	ABF
4	1	Pile Driver	8												Luke Paulk	ABF
5	1	Laborer	8												Jose Molina	ABF
6	1	Laborer	8												Rickie Campos	ABF
7	1	Crane Operator											8		Dale Thomas	ABF, mother passed away
8	1	Pile Driver	8												Rodney Thompson	ABF
9	1	Pile Driver J/M	8												Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8												Douglas Greene	ABF
11	1	Pile Driver/Welder	8												Harry Wheat	ABF
12	1	Elevator Operator	8												Howard Schroyer	ABF
13	1	Pile Driver	8												Nigel Lohse	ABF Foreman
14	1	Pile Driver											8		Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8												Darron Smalls	ABF
16	1	Pile Driver													Jason Matlock	ABF
17	1	Pile Driver	8												Josh Menchaca	ABF
18	1	Pile Driver	8												Tony Bragg	ABF
19	1	Pile Driver	8												Amanda Teniez	ABF
20	1	Pile Driver	8												Paul Mason	ABF
21	1	Pile Driver											8		Andy Adam	ABF vacation
22	1	Pile Driver	8												Kurt Chaffion	ABF
23	1	Pile Driver	8												Jeffe Johnasen	ABF
24	1	Pile Driver	8												Ken Reynolds	ABF
25	1	Crane Operator Replacement	8												Kevin Fitzgerald	ABF
26	1	Iron worker Foreman													Lance Gage	ABF/RSC
27	1	Iron worker													Tim Greenlee	ABF/RSC
28	1	Iron worker													Joe Bell	ABF/RSC
29	1	Iron worker													Victor Quiroz	ABF/RSC
30	1	Iron worker													Moises Leon	ABF/RSC

1	Liebeherr Crane LR 1300	8										330 T	ABF
1	1 st Man Lift S-125											8	Hertz Rental
1	2 nd Man Lift S-125											8	Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4005												ABF
1	Lincoln Vantage Welding M/C 768-50-4009												ABF
1	Lincoln Vantage Welding M/C 768-30-4032											8	Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220											8	ABF Main power broke
1	MQ Whisper Watt 7000 549-07-5006											8	ABF
1	MQ Whisper Watt 7000 549-20-4007	8											ABF
1	Ingersoll Rand Air compressor 20-2183											8	ABF central, no power
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF
1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839											8	ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
1	Genie 541-4000N Flood	8											ABF power
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF
1	MQ Power Generator 220 549-96-6027											7	ABF Temp. Generator hailed away at 2 PM

Weather: Sunny morning, wind medium to high, Hi 65 F Lo 45 F cold & Dark in morning.

Description of Operation:

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly.

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift as well as the Jacking saddle support east-west wall.

ABF is installing the formwork support tie rods along the length and height of form work panels.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

ABF continues assembling/fabricating the cooling pipes/manifold for the Thermal control for the 2nd pour of May 6, 2008.

ABF installed cooling pipes in the east wall and the jacking saddle wall.

RSC continues erecting rebars for the Transverse Diaphragm Wall.

All flagging by CC Myers.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.

(c) Reminded Terry that there are opening at the kick plates of handrail along the north-east hand rails of the deck. He was to get it fixed two days ago but evidently did not get it done.

(d) We had a replacement Crane Operator Mr. Kevin Fitzgerald from Pier 7 crew because the regular Crane Operator Dale Thomas' mother passed away. He will be gone for a week or so.

(e) Talked to Mark and Jim of ABF regarding the action to be take about the cracks in the slab and under the concrete walls to be poured in next pour. He is waiting for John of CTL to return this Friday. He does not think that any fix will be required for the areas of the walls. A letter with ABF's plan of action should be coming soon.

(f) Discussed with CT's Barb regarding her procedures for tracking the material, specifically the rebar steel. She wanted to get the rebar quantities by each month and also to track these by the supplier's order number. I gave her the summary for each month's quantity. I will modify my summary sheet by tracking down the order numbers by looking over all the previous delivery records.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep _____