

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 485
Project Work Day No. 695
Date 04/11/2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Pile Driver	8											Tony Crieghton	ABF
3	1	Pile Driver	8											George Mcneil	ABF
4	1	Pile Driver	8											Luke Paulk	ABF
5	1	Laborer	8											Jose Molina	ABF
6	1	Laborer	8											Rickie Campos	ABF
7	1	Crane Operator										8		Dale Thomas	ABF, mother passed away
8	1	Pile Driver	8											Rodney Thompson	ABF
9	1	Pile Driver J/M	8											Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8											Douglas Greene	ABF
11	1	Pile Driver/Welder	8											Harry Wheat	ABF
12	1	Elevator Operator	8											Howard Schroyer	ABF
13	1	Pile Driver	8											Nigel Lohse	ABF Foreman
14	1	Pile Driver										8		Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8											Darron Smalls	ABF
16	1	Pile Driver												Jason Matlock	ABF
17	1	Pile Driver	8											Josh Menchaca	ABF
18	1	Pile Driver	8											Tony Bragg	ABF
19	1	Pile Driver	8											Amanda Teniez	ABF
20	1	Pile Driver	8											Paul Mason	ABF
21	1	Pile Driver										8		Andy Adam	ABF vacation
22	1	Pile Driver	8											Kurt Chaffion	ABF
23	1	Pile Driver	8											Jeffe Johnasen	ABF
24	1	Pile Driver	8											Ken Reynolds	ABF
25	1	Crane Operator Replacement										2		Kevin Fitzgerald	ABF
26	1	Crane Operator New Replacement	2									6		Mark Mom	ABF
27	1	Iron worker Foreman												Lance Gaige	ABF/RSC
28	1	Iron worker												Tim Greenlee	ABF/RSC
29	1	Iron worker												Joe Bell	ABF/RSC
30	1	Iron worker												Victor Quiroz	ABF/RSC

31	1	Iron worker												Moises Leon	ABF/RSC
	1	Liebeherr Crane LR 1300	8											330 T	ABF
	1	1 st Man Lift S-125								8					Hertz Rental
	1	2 nd Man Lift S-125								8					Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005													ABF
	1	Lincoln Vantage Welding M/C 768-50-4009													ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8					Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8												Hertz Rental
	1	MQ Power Generator 220								8					ABF Main power broke
	1	MQ Whisper Watt 7000 549-07-5006								8					ABF
	1	MQ Whisper Watt 7000 549-20-4007	8												ABF
	1	Ingersoll Rand Air compressor 20-2183								8					ABF central, no power
	1	Ingersoll Rand Air Compressor 006-18-4293	8												ABF
	1	Ingersoll Rand Air Compressor 185R	8												ABF Deck
	1	Ingersoll Rand Flood Lights 536-40-6831	8												ABF
	1	Genie 541-4000N Flood Lights 536-40-7044	8												ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839								8					ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843	8												ABF power
	1	Genie 541-4000N Flood	8												ABF power
	1	Genie 541-4000N Flood													ABF
	1	Forklift Hertz Rental 544D-10	8												ABF
	1	Pickup	2												ABF
	1	Elevator	8												ABF

Weather: Sunny morning, wind medium to high, Hi 68 F Lo 50 F Dark in morning.

Description of Operation:

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly.

ABF continues working on erection of the formwork panels on the east & west walls, interior north-south wall and the Jacking saddle support east-west wall.

ABF is installing the formwork support tie rods along the length and height of form work panels.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

ABF continues assembling/fabricating the cooling pipes/manifold for the Thermal control for the 2nd pour of May 6, 2008.

ABF installed cooling pipes in the east wall and the jacking saddle wall.

RSC continues erecting rebars for the all the Walls of the next pour.

All flagging by CC Myers.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.

(c) Reminded Terry again that there are opening at the kick plates of handrail along the north-east hand rails of the deck. He was to get it fixed two days ago as well as yesterday but evidently did not get it done.

(d) ABF hired a new crane operator. Kevin was on loan from Pier 7 crew and was needed there.

(e) Nani of CC Myers projects called early morning to say that water was leaking from the water connection to the Fire hydrant. I informed him that this water connection was by and for the CC Myers. He mentioned that he will talk to them.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep