

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	477			
Project Work Day No.:	687			
Date	04/03/2008			
Inspectors	Start	09:20	Stop	12:00
Hours		13:30		15:00
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with warm temperature - Hi 69 F Lo 48 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to remove excess concrete on the L and T-bars near W2E with a impact hammer.
- Applied denso paste to Macalloy rods.
- Jacking block formwork for the longitudinal diaphragm in the northeast.
- Began transverse diaphragm blockout with shear keys in the north.
- Installation of form ties in the transverse diaphragm starting in the south.
- Both styrofoam blockouts for the access openings were installed in the transverse diaphragm.

RPS

- Installed the remaining #25 Horizontal ties in the transverse diaphragm.
- Placed 29HVTD02 bars over the transverse diaphragm blockouts, see sheets 497S2 and 497S3 for details.
- Began to place #36 exterior transverse bars in the east wall see sheets 496R1 and 497S1.
- Positioned ducts for transverse tendons numbers 23 and 24.

Office Work:

- Attended SAS safety tailgate meeting at 8:00am.
- Reviewed plans for W2 cap beam.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow




File Name:	DSC01276		
Date:	04-03-08	By Int:	D Chung

Description: Transverse diaphragm construction in the south. The diaphragm blockout with shear keys was out of plumb.



File Name:	DSC01277		
Date:	04-03-08	By Int:	D Chung

Description: Jacking block formwork for the longitudinal diaphragms in the northeast.



File Name:	DSC01281		
Date:	04-03-08	By Int:	D Chung

Description: Styrofoam blockout for the access opening installed in the transverse diaphragm.