

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	478			
Project Work Day No.:	688			
Date	04/04/2008			
Inspectors	Start	09:30	Stop	11:30
Hours		12:30		14:20
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild temperature - Hi 65 F Lo 45 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Fabrication of west wall forms.
- Jacking block formwork for the longitudinal diaphragm in the northeast.
- Miscellaneous cleanup and material mobilization.
- Continued transverse diaphragm blockout with shear keys in the north.
- Continued to install form ties in the transverse diaphragm.
- Surveyors set points on the east wall to outline the OBG for RPS on the south side of the cap beam.

RPS

- Continued to place #36 exterior and interior transverse bars in the east wall see sheets 496R1 and 497S1.
- Installed the #25 horizontal ties in the east wall.

Office Work:

- Reviewed plans for W2 cap beam.
- Wrote todays diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	DSC01309
Date:	04-04-08
By Int:	M Bruce
Description: East wall #36 interior and exterior transverse reinforcement placement.	

File Name:	DSC01317
Date:	04-04-08
By Int:	D Chung
Description: Photo taken from the W2 falsework of the overturned crane on the South-South detour project.	



File Name:	DSC01319
Date:	04-04-08
By Int:	D Chung
Description: Overturned crane on the South-South detour project.	