

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	484			
Project Work Day No.:	694			
Date	04/10/2008			
Inspectors	Start	12:30	Stop	14:30
Hours				
Shift Hours	07:00			15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV, Sub RPS and Conco

Weather: Sunny with warm temperature - Hi 71 F Lo 50 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Miscellaneous cleanup and material mobilization.
- Fabrication of west wall forms continues.
- Began installing form ties in the east wall.
- Installed cooling pipes in the transverse diaphragm.

RPS

- Resumed adjustment of the #25 and 29 vertical bars in the transverse diaphragm to the string line set by ABF surveyors the previous day.
- Placed reinforcement for the jacking saddle in the longitudinal diaphragm and southwest jacking frame support block section, see sheets 497S6R1, 497S7R1 and 497S8R1.
- Continued to place #36 transverse bars, horizontal ties, and #25 vertical bars in the northwest wall, see sheets 493R2, 495R2, and 497S10R1.

Office Work:

- Wrote today's diary and finished writing diaries for April 8th and April 9th due to problems with computer.
- Reviewed plans for W2 cap beam.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	DSC01381
Date:	04-10-08
By Int:	D Chung

Description: Ironworker adjusting vertical bars in the transverse diaphragm.

File Name:	DSC01388
Date:	04-10-08
By Int:	M Bruce

Description: Longitudinal diaphragm and jacking support frame block reinforcement.