

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 482  
Project Work Day No. 692  
Date **04/08/2008**  
Shift Hours Start 06:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Pile Driver											8	Tony Crieghton	ABF off
3	1	Pile Driver	8											George Mcneil	ABF
4	1	Pile Driver	8											Luke Paulk	ABF
5	1	Laborer	8											Jose Molina	ABF
6	1	Laborer	8											Rickie Campos	ABF
7	1	Crane Operator	8											Dale Thomas	ABF
8	1	Pile Driver	8											Rodney Thompson	ABF
9	1	Pile Driver J/M	8											Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8											Douglas Greene	ABF
11	1	Pile Driver/Welder	8											Harry Wheat	ABF
12	1	Elevator Operator	8											Howard Schroyer	ABF
13	1	Pile Driver	8											Nigel Lohse	ABF Foreman
14	1	Pile Driver											8	Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8											Darron Smalls	ABF
16	1	Pile Driver												Jason Matlock	ABF
17	1	Pile Driver	8											Josh Menchaca	ABF
18	1	Pile Driver											8	Tony Bragg	ABF off
19	1	Pile Driver	8											Amanda Teniez	ABF
20	1	Pile Driver	8											Paul Mason	ABF started 4/1/08
21	1	Pile Driver	8											Andy Adam	ABF started 4/1/08
22	1	Pile Driver	8											Kurt Chaffion	ABF started 4/1/08
23	1	Pile Driver	8											Jeffe Johnasen	ABF started 4/1/08
24	1	Pile Driver	8											Ken Reynolds	ABF started 4/1/08
25	1	Electrician Foreman	7											Halstrom	ABF/Calif Elec
26	1	Electrician JW	7											Mark Lilejefelt	ABF/Calif Elec
27	1	Electrician JW	7											Craig Schitt	ABF/Calif Elec
28	1	Electrician JW	7											Robert Hales	ABF/Calif Elec
29	1	Iron worker Foreman												Lance Gaige	ABF/RSC



ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF continues to erect the formwork over the support steel frames on the inside at the jacking saddle location. The details are shown on Falsework plan sheet 06-154B-34.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.


RSC continues erecting rebars for the Transverse Diaphragm Wall.

All flagging by CC Myers.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep