

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 475
Project Work Day No. 685
Date 04/01/2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | | | |
|-------------------------|-----------|---|---------------------------|------------------------------|--|--|--|--|--|--|---|--------------|-----------------|-------------------------|
| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | | | | | | | | IDLE OR DOWN | REMARKS | |
| Equip. # | N O M E N | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | | Name | Contractor |
| 1 | 1 | Gen. Foreman | 8 | | | | | | | | | | Terry Cronk | ABF |
| 2 | 1 | Pile Driver | 8 | | | | | | | | | | Tony Crieghton | ABF |
| 3 | 1 | Pile Driver | 8 | | | | | | | | | | George Mcneil | ABF |
| 4 | 1 | Pile Driver | 8 | | | | | | | | | | Luke Paulk | ABF |
| 5 | 1 | Laborer | 8 | | | | | | | | | | Jose Molina | ABF |
| 6 | 1 | Laborer | 8 | | | | | | | | | | Rickie Campos | ABF |
| 7 | 1 | Crane Operator | 8 | | | | | | | | | | Dale Thomas | ABF |
| 8 | 1 | Pile Driver | | | | | | | | | 8 | | Rodney Thompson | ABF off |
| 9 | 1 | Pile Driver J/M | 8 | | | | | | | | | | Audre Hudson | ABF |
| 10 | 1 | Operator Apprentice/Forklift | 8 | | | | | | | | | | Douglas Greene | ABF |
| 11 | 1 | Pile Driver/Welder | 8 | | | | | | | | | | Harry Wheat | ABF |
| 12 | 1 | Elevator Operator | 8 | | | | | | | | | | Howard Schroyer | ABF |
| 13 | 1 | Pile Driver | 8 | | | | | | | | | | Nigel Lohse | ABF Foreman |
| 14 | 1 | Pile Driver | | | | | | | | | 8 | | Terry Brown | ABF Gone for 2-3 months |
| 15 | 1 | Pile Driver | 8 | | | | | | | | | | Darron Smalls | ABF |
| 16 | 1 | Pile Driver | | | | | | | | | | | Jason Matlock | ABF |
| 17 | 1 | Pile Driver | 8 | | | | | | | | | | Josh Menchaca | ABF |
| 18 | 1 | Pile Driver | 8 | | | | | | | | | | Tony Bragg | ABF |
| 19 | 1 | Pile Driver | 8 | | | | | | | | | | Amanda Teniez | ABF |
| 20 | 1 | Iron worker Foreman | | | | | | | | | | | Lance Gaige | ABF/RSC |
| | 1 | Iron worker | | | | | | | | | | | Tim Greenlee | ABF/RSC |
| | 1 | Iron worker | | | | | | | | | | | Joe Bell | ABF/RSC |
| | 1 | Iron worker | | | | | | | | | | | Victor Quiroz | ABF/RSC |
| | 1 | Iron worker | | | | | | | | | | | Moises Leon | ABF/RSC |
| | 1 | Liebeherr Crane LR 1300 | 8 | | | | | | | | | | 330 T | ABF |
| | 1 | 1 st Man Lift S-125 | | | | | | | | | 8 | | | Hertz Rental |
| | 1 | 2 nd Man Lift S-125 | | | | | | | | | 8 | | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | | | | | | | | | | | | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-50-4009 | | | | | | | | | | | | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-30-4032 | | | | | | | | | 8 | | | Hertz Rental |

| | | | | | | | | | | | | | | |
|---|--|---|--|--|--|--|--|--|--|---|--|--|--|-------------------|
| 1 | Lincoln Vantage Welding M/C 768-30-4014 | 8 | | | | | | | | | | | | Hertz Rental |
| 1 | MQ Power Generator 220 | 8 | | | | | | | | | | | | ABF Main power |
| 1 | MQ Whisper Watt 7000 549-07-5006 | | | | | | | | | 8 | | | | ABF |
| 1 | MQ Whisper Watt 7000 549-20-4007 | 8 | | | | | | | | | | | | ABF |
| 1 | Ingersoll Rand Air compressor 20-2183 | 8 | | | | | | | | | | | | ABF central |
| 1 | Ingersoll Rand Air Compressor 006-18-4293 | 8 | | | | | | | | | | | | ABF W3 area |
| 1 | Ingersoll Rand Air Compressor 185R | 8 | | | | | | | | | | | | ABF Deck |
| 1 | Ingersoll Rand Flood Lights 536-40-6831 | 8 | | | | | | | | | | | | ABF |
| 1 | Genie 541-4000N Flood Lights 536-40-7044 | 8 | | | | | | | | | | | | ABF deck S-E |
| 1 | Genie 541-4000N Flood Lights 536-40-4839 | | | | | | | | | 8 | | | | ABF power |
| 1 | Genie 541-4000N Flood Lights 536-40-4843 | 8 | | | | | | | | | | | | ABF power |
| 1 | Genie 541-4000N Flood | 8 | | | | | | | | | | | | ABF power |
| 1 | Genie 541-4000N Flood | | | | | | | | | | | | | ABF |
| 1 | Forklift Hertz Rental 544D-10 | 8 | | | | | | | | | | | | ABF |
| 1 | Pickup | 2 | | | | | | | | | | | | ABF |
| 1 | Elevator | 8 | | | | | | | | | | | | ABF |

Weather: Foggy morning, Sunny later, wind medium, Hi 54 F Lo 42 F cold & Dark morning.

Description of Operation:

ABF is working on cleaning the rebars on the north pier side.

ABF is welding/assembling formwork for the walls.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

No work on Hinge K Assembly. They are working on fabricating the supporting

The block out crew is helping on the Jacking Saddle wall formwork on the deck.

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift as well as the Jacking saddle support east-west wall.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF continues to erect the formwork over the support steel frames on the inside at the jacking saddle location. The details are shown on Falsework plan sheet 06-154B-34.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

No cleanup of the rebars on the south pier.

ABF received one truck loads of rebars with T-Heads.

RSC continues erecting rebars for the Transverse Diaphragm Wall.

All flagging in the morning by CC Myers.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the Temp. Foundations south of W3
- (c) No Flagging by ABF.
- (d) Left early.
- (e) ABF added 5 more Pile Drivers on W2.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep