

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 474  
Project Work Day No. 684  
Date **03/31/2008**  
Shift Hours Start 06:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel											Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Pile Driver	8												Tony Crieghton	ABF
3	1	Pile Driver	8												George Mcneil	ABF
4	1	Pile Driver	8												Luke Paulk	ABF
5	1	Laborer	8												Jose Molina	ABF
6	1	Laborer	8												Rickie Campos	ABF
7	1	Crane Operator	8												Dale Thomas	ABF
8	1	Pile Driver	8												Rodney Thompson	ABF
9	1	Pile Driver J/M	8												Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8												Douglas Greene	ABF
11	1	Pile Driver/Welder	8												Harry Wheat	ABF
12	1	Elevator Operator	8												Howard Schroyer	ABF
13	1	Pile Driver	8												Nigel Lohse	ABF Foreman
14	1	Pile Driver											8		Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8												Darron Smalls	ABF
16	1	Pile Driver													Jason Matlock	ABF
17	1	Pile Driver	8												Josh Menchaca	ABF
18	1	Pile Driver	8												Tony Bragg	ABF
19	1	Pile Driver	8												Amanda Teniez	ABF
20	1	Iron worker Foreman													Lance Gaige	ABF/RSC
	1	Iron worker													Tim Greenlee	ABF/RSC
	1	Iron worker													Joe Bell	ABF/RSC
	1	Iron worker													Victor Quiroz	ABF/RSC
	1	Iron worker													Moises Leon	ABF/RSC
	1	Liebeherr Crane LR 1300	8												330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125											8			Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125											8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005														ABF
	1	Lincoln Vantage Welding M/C 768-50-4009														ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8			Hertz Rental

1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006									8			ABF
1	MQ Whisper Watt 7000 549-20-4007	8											ABF
1	Ingersoll Rand Air compressor 20-2183	8											ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF W3 area
1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839									8			ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
1	Genie 541-4000N Flood	8											ABF power
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

**Weather:** Foggy morning, Sunny later, wind medium, Hi 54 F Lo 42 F cold & Dark morning.

**Description of Operation:**

**Today is Official State of California holiday and all work is on OT.**

ABF is working on cleaning the rebars on the north pier side.

ABF is welding/assembling formwork for the walls.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

No work on Hinge K Assembly. They are working on fabricating the supporting

The block out crew is helping on the Jacking Saddle wall formwork on the deck.

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift as well as the Jacking saddle support east-west wall.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF continues to erect the formwork over the support steel frames on the inside at the jacking saddle location. The details are shown on Falsework plan sheet 06-154B-34.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

No cleanup of the rebars on the south pier.

ABF received two truck loads of rebars with T-Heads.

1<sup>st</sup> Truck for 11,621 KG. Release B-1028 rebars 9957 Kg, 1130.T 1664 KG.

2<sup>nd</sup> Truck load of 24,631 KG, Release B-1128, 1129, 1130 & 1132. Also 1857 KG of T Heads Release B1001.DS

Two orange Tags were collected.

RSC continues erecting rebars for the Transverse Diaphragm Wall.

All flagging in the morning by CC Myers.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the Temp. Foundations south of W3
- (c) No Flagging by ABF.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep