

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A-1 and B-2

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	# Personnel	DESCRIPTION	REGULAR	OT	DT	RENTAL		Idle or Down	Overcast/50+ *F	
		(Equipment or Labor)							REMARKS	
D12-261	C	Manitowoc - 4100W	10						T-D	
7-154	C	CAT - IT28B loader	10						T-D	
30-196	C	Lincoln Electric 300D Generator						10	T-D	
549-20-6031	R	DCA25USI MQ power generator	10						T-D	
7R24999	C	F-150 pick-up						10	T-D	
L-270	R	D185Q Sullivan air compressor						10	T-D	
	1	Adam Price (Pldr.)	8	2					T-D	
	1	Bill White (OE)	8	2					T-D	
	1	Doug Brewer (Pldr.)	8	2					T-D	
	1	Ken White (OE)	8	2					T-D	
	1	Richard Hiebert (Pld. For)	8	2					T-D	
8M70628	C	2500 Dodge Ram	10						Drill Tech	
UG63505	C	Ford F-800	10						Drill Tech	
AC-40	C	VHP-750 IR Air-compressor	10						Drill Tech	
	C	Grout pump						10	Drill Tech	
	C	Compact Drill-rig						10	Drill Tech	
	C	Batter drill platform						10	Drill Tech	
	C	Shot-Crete pump							Drill Tech	
	1	Brad Middleton (Pld.For.)	8	2					Drill Tech	
	1	Gerardo Trehilio (OE. Jrn.)	8	2					Drill Tech	
	1	Sistos Aguirre (Lbr. Jrn.)	8	2					Drill Tech	
	1	Ulyssis Aguilera (OE. Jrn.)	8	2					Drill Tech	

REMARKS

Attend tail gate / work-plan for the day meeting

Drill tech to Shot-crete back wall at A-1.

1300 hrs, Cemex provides approved Mix # 160808 for Shot-Crete at A-1 lift # 1.

T-D uses excess order Shot-Crete for working slab at B-2 footing.

ABF Geotech engineer informs me that they have accepted the out of compliance batter piles, provided the piles pass increased proof test load of 1700KN up from 1500KN. T-D accepts the proposal for increased test load requirements.

ABF provides access to material barge with Driving frame - D.

Take 18x18x6 panel sample of Shot-Crete for compressive strength.

REC'D 08 APR 2008 10:44:52

Signature

TE - Civil

Title

Arashdeep Pannu