

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 490
Project Work Day No 700
Date 04/16/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	8								IDLE OR DOWN	Name Contractor	
												Name	Contractor
	1	Forenan	8									Leo Vega	ABF
	1	Pile Driver	8									Richard Yambao	ABF
	1	Pile Driver	8									Henry Wheat	ABF
	1	Pile Driver	8									Paul Eckstrom	ABF
	1	Pile Driver	8									Ed Mendoza	ABF
	1	Crane Operator	8									Tom Watts	ABF
	1	Oiler	8									Mel Thompson	ABF
	1	Crane										Manitowoc	ABF
768-50-4009	1	Welding Machine										Lincoln	ABF
	1	Oxy Propane set											ABF

Weather: Clear 70 F

Description of Operation:

- welding angle Iron on falsework intermediate steel frame for walk way supports.
- Welding box profile on falsework intermidiate steel frame for base of guard rail posts.
- setting 40 mm thick ply woods for walk way and tying them with flat head bolts to angle irons.
- Setting wooden guard rail posts and stringers.
- devison of East intermediate frame in two pieces and setting HP12 x53 beam under the west side frame for welding.
- At about 7:30 ABF Crane barge Manitowoc left for E2 Pier.

Additional Work on/off site:

- Welding riggers for barges.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep