

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	488			
Project Work Day No.:	698			
Date	04/14/2008			
Inspectors	Start	09:30	Stop	10:40
Hours		13:40		14:10
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV, Sub RPS

Weather: Partly overcast, high winds with cool temperature - Hi 64 F Lo 45 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Fabrication of remaining jacking frame support block forms.
- Began installing form ties in the west longitudinal diaphragm.
- Installed cooling pipes in the west longitudinal diaphragm.
- Continued to form jacking frame opening in the north west.
- Installed styrofoam access opening blockout in the west longitudinal diaphragm.

RPS

- Continued to place reinforcement for the jacking saddle in the longitudinal diaphragm and northwest jacking frame support block section, see sheets 497S6R1, 497S7R1 and 497S8R1.
- Continued to place #36 transverse bars, horizontal ties, and #25 vertical bars in the southwest wall.
- Placed #29 T-Head vertical bars over the access opening blockout in the west longitudinal diaphragm.

Office Work:

- Attended weekly staff (Temp. Towers and Caps) meeting at 8:00am.
- Reviewed plans for W2 cap beam.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

EA	04-0120F4		
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)		
Structure Rep.	Rick Morrow		
			
File Name:	DSC01414		
Date:	04-14-08	By Int:	D Chung
Description: Jacking saddle rebar placement to date.			
File Name:	DSC01417		
Date:	04-14-08	By Int:	D Chung
Description: West wall rebar placement to date.			