

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 475
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 685
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/01/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	REMARKS	
											Name	Contractor
		DB-5 Marine Barge	8									
		Big Digger Marine Barge	8									
		Pile driver Journeyman	8	2							Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	2							Adam Price	Traylor Dutra
		Pile Driver Appentice	8	2							Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8	2							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2							Travis Logsdon	Traylor Dutra
		Pile Driver Appentice	8	2							Richard Hiebert Jr.	Traylor Dutra
		Pile driver Journeyman	8	2							Richard Hiebert	Traylor Dutra
		Pile Driver Appentice	8	2							Gary Lewis	Traylor Dutra
		Operator	8	2							Joe Boracci	Traylor Dutra
		Operator	8	2							Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	2							Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:


Temporary Towers D,F and G

Activities:

- Office work:
 - Review plans, special provisions and ABF submittals for Temporary tower D,F and G
 - Construction meeting with ABF at 1330
- Site work:

- Site visit at Berth 7: There are two crane marine barges at Berth 7, Traylor # 5 and Big Digger. Traylor Dutra crew mobilized their equipment on two barges.
- On Big Digger barge, Steve Carpenter, Traylor Dutra Superintendent, has raised an issue that Traylor Dutra does not provide any information or question directly to Caltrans Engineer. Any question or information on site should go to John Calahan. This issue has been raised in Construction meeting in the present of John Calahan.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep