

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 453 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 663 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 03/10/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | REMARKS | | |
|------------------|-----------------------|--|--|--|--|--|--|--|--|--|--------------|------|------------|
| Equip. # | N O M E N | DESCRIPTION (Of Equipment or Labor) | 48 – Bar Reinforcing Steel (Bridge) | | | | | | | | IDLE OR DOWN | Name | Contractor |
| | | Regional Steel | | | | | | | | | | | |
| 1 | 1 | | | | | | | | | | | | |
| 2 | 1 | For labors and equipments of the day, please see Damon's diary | | | | | | | | | | | |
| 3 | 1 | | | | | | | | | | | | |


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers A+B – Foundation construction.

Activities:

- Office work: Plans, specifications, working drawings and updated ABF's submittals review.
- Staff meeting at 8:00AM
- Site visite:
 1. Drill Tech crew performed grouting work for eight plumbed piles at B2.
 2. Senior Geotechnical Engineer, Manuel S. Reyes, from Klohn Crippen Berger was present to observe the grouting operation.
 3. Can S. Celik PE., GE from ISI was present to take 3 sets of sample for compression testing 3 days, 7 days and 28 days.
 4. Art/ Ali took two cylinders 3"X6" sample for Translab testing.
 5. Two batter piles have not been grouted yet due to the angles were out of tolerances.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep