

Job Stamp <b>04-0120F4</b> <b>SFOBB SAS</b>
---

Construction Calendar no.	496			
Project working days no.	706			
Date	<b>04/22/2008</b>			
Inspectors Hours	Start	6:30	Stop	17:00
Shift Hours	Start	6:30	Stop	17:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 62F Low: 48 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc – 4100 W	8							T.D.
7-154	C	CAT – IT28B loader								T.D.
30-196	C	Lincoln Electric 300D generator	8							T.D.
549-20-6031	R	DCA25USI MQ power generator	8							For trailer (T.D.)
7R24999	C	F-150 pick-up	8							T.D.
L-270	C	D185Q Sullivan Palatek compressor	8							T.D.
246-01-6015	R	John Deere 9000lb Excavator								T.D.
	1	Ron Lindsey	8	2						Foreman (T.D.)
	1	Randle	8							Pile driver (T.D.)
	1	Bill White	8	2						O.E. (T.D.)
	1	Ken White	8	2						O.E. (T.D.)
	1	Richi Hiebert	8							Laborer (T.D.)
AC-40	C	VHP 750 Ingersoll Rand compressor	8							Drill Tech
8M70628	C	2500 Dodge Ram	8							Drill Tech
UG63505	C	Ford F-800	8	2						Drill Tech
	C	Compact drill-rig								Drill Tech
	C	Batter drill platform								Drill Tech
	1	Brad Middleton	8	2						Foreman (Drill Tech)
	1	Gerado Trujillo	8							Drill Tech
	1	Sistos Aguirre	8	2						Drill Tech
	1	Ulises Aguilar	8							Drill Tech
	1	Luiz Martinez	8							Drill Tech
	1	Ishmail Leon	8	2						Drill Tech
	1	Nicolas Leon	8	2						Drill Tech

**Description of Operation:**

- Daily activity of contractors
  - Drill tech placed nuts and plates of micropiles of A1 and B2 footings (see Fig 1)
  - Drill tech filled holes with grouts at A1 and B2 (see Fig 2)
  - Drill tech crews dig B1 foundation (see Fig 3)
  - T.D. continued to build an access from W2 footing to A1 foundation (see Fig. 4)
  - See Jason Wilcox, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.

➤ Note

- Clearly mentioned Brad, Ron and Manuel that Caltrans hasn't approved testing plans and that you lose a chance for regrouting if you grouted B2.
- Had a meeting with J. Rizzardo regarding reviews of submittals on temporary work erection procedure from 15:30 to 16:00.
- Informed Jason that contractors start temporary-temporary pile driving at T1 (see Fig. 5).
- 2 hours O.T.



Fig. 1 Drill tech placed nuts and plates at A1 and B2



Fig. 2 Drill tech grouted holes at A1 and B2



Fig 3. Excavation by Drill Tech at B1



Fig 4. Rebars for A1 footing are on-site



Fig 5. Contractors start temp. temp. pile driving at T1

Inspector:  
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep