

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45   
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>523 to 527</b>	DATE: <b>5/19 to 5/25/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>		

Monday: 5/19/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Spoke with Brian about missing resin capsule anchor information for mounting traveler rail under soffit in concrete closure section in the Skyway. Brian said to go ahead and confer with Alex Sanjines of TY Lin.
- Worked on summary spreadsheet to identify CTLLC charges in CCO 59

Tuesday: 5/20/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Met with Alex Sanjines to provide him the plan sheets and information required to complete the CCO plan sheets for CCO 24 S0. Alex will provide additional details to include type and size of resin capsuled anchors.
- Attended CCO meeting with ABF
- Worked on summary spreadsheet to identify CTLLC charges in CCO 59
- Started on summary spreadsheet to identify CTLLC charges in CCO 44

Wednesday: 5/21/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Worked on summary spreadsheet to identify CTLLC charges in CCO 44
- Reviewed costs submitted by CTLLC for CCO 42S1
- Worked on estimating (CCO 45) additional labor hours for extra handling during loading, unloading and installation of ductile iron pipe and fittings.
- Received a draft copy of the plan sheets for the second tower base template per CCO 67 from Mark Woods

Thursday: 5/22/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Reviewed summary of additional detailing costs associated with CCO 42S1, 44 and 59. Discussed this summary with Bill and Mike Travis. Bill to assign spot checking of CTLLC information to Martin and Rachel. Requested a copy of ABF's contract agreement with CTLLC from Sam Choy. Sam refused to provide me a copy but allowed me to read it in his office. Sam informed me of an additional \$50K cost to replace galvanized Schedule 40 pipe with NPS 7 for the pipe blockout. He will submit an RFCO to request approval for the change.

Friday: 5/23/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Informed Bill Shedd of ABF's plan to install cable tray supports for Lifts 1 to 6 (E/B and W/B) in the field vs being fabricated in China due to contract modifications that impacted the schedule.
- Reviewed summary of additional detailing costs associated with CCO 42S1, 44 and 59.
- Worked on CCO 42 cost estimate

SIGNATURE  **Jeff Ocampo** CONSULTANT ENGINEER, SAS 