

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 5/25/08 through 5/31/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 29%
Completed – 28%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Days: 673
CCO days: 30
Contract Days: 2,490

Percent Time elapsed: 28.27% (28% in Green and White Sheets)
Percent Time elapsed including CCO days: 27.93%
Days up to April 20, 2008: 704
CCO days up to March 20, 2008: 30
Original Contract Days: 2,490

Percent Completed to date (by Green and White Sheets): 27%. This percentage does not include MOH.
Percent Completed (total paid to date including mobilization and MOH): 27.93% (28%)
Percent completed (total paid to date w/o mobilization): 14.35% (14%)

Total Amount paid to contractor (Items, CCO's and MOH): \$420,870,377.35
Total Amount paid to contractor (Items and CCO's): \$389,852,481.35
Total MOH: \$31,017,896.00
Total Mobilization: \$215,000,000.00
Project Total: \$1,434,085,935.00

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" to "D", W2 Cap Beam, E2 Crossbeam, Cable System, MEP Penetrations and Contract Change Orders.
- Application for Dredging and Disposal permit submitted by the Contractor and is currently under review by various agencies.
- Requests for Information (RFI): 1714 received - 1701 (99%) responded.
- Working Drawing Submittals: 1708 received - 1632 (96%) responded.

Field work

- Remove forms from previous concrete pour including dismantling of the cooling system at Pier W2.
- Install rebars and post-tensioning ducts for next W2 Cap Beam concrete pour.
- Continue work on post-tensioning anchor rod and plate assemblies for Hinge "K".
- Continue pouring concrete foundation for Temporary Towers "A" and "B" near Pier W2.
- Continue driving frame assembly and erection for Temporary Tower "D" near T1.
- Continue erecting falsework for E-2 Cross Beams.
-

Steel Fabrication (ZPMC Facilities)

- OBG: Fabrication continues on Lift 1 thru Lift 6 for plates, diaphragms and segment assemblies.
- Tower: Fabrication for Lift 1 diaphragm and skin plates continues. Structural steel procurement for Lift 2 thru Lift 5 continues.
- Shearleg Boom Crane fabrication is ongoing.

Steel Fabrication (Other Facilities)

REC'D '08 MAY-30 #004821

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 05-31-08

- E2 Falsework pre-assembly continues at Pier 7.
- Saddle fabrication for Pier W2 and Tower Saddle continues.
- Temporary Tower fabrication continues on the piles, driving frames, truss members and girders.
- Fabrication of T1 Tower Cross Bracing Bearing Assembly continues.

ASSISTANT RE'S DAILY REPORTS:

Monday, May 26, 2008

- Clear and warm.
- Memorial Day Holiday.

Tuesday, May 27, 2008

- Mostly clear after morning overcast.
- I chaired the owner / designer MEP meeting in preparation for the Contractor meeting to follow. We needed to review and status all of the issues. Notes are in my file.
- I attended the regular MEP team meeting and the notes are in my file.
- I researched the Foghorn specs and tried to find my notes.
- I spoke to Prakash regarding Larry's slow computer. We need to increase its speed for him to be more effective with P6. I spoke to Trieu who agreed to add 3 more gigs of ram to his computer tomorrow.
- Saeed and I called Scott Kennedy in China in preparation for tomorrow's conference call.

Wednesday, May 28, 2008

- Clear and mild.
- I had numerous discussions and emails regarding this the cable wrapping operation conflict with CCO 72. I discussed with Rob and he drafted a letter. I emailed and discussed with Tom, Marwan, Boal, Warren and Gary.
- I researched the elevator spec and found a note in the plans that requires the Contractor to complete the design.
- I met with Barb to discuss the CEM 3101 process.
- I met with my staff to discuss the elevator contract requirements.
- I chaired a phone conference call with China and my staff and PB and TYL. Notes are in my file. The conversation finished after 5:30pm.

Thursday, May 29, 2008

- Clear and mild.
- I attended Safety meeting. Song hosted it and showed a video and PowerPoint on Emergency response. I acknowledged Pamela and Damon for their volunteering for the CPR training for trainers. Following the safety meeting was a SAS staff meeting and Gary briefly updated the status of the project.
- I discussed the Schedule Update with the Scheduling staff. They need to reject the schedule.
- I worked on editing the CCO 72 letter with Gary P. I had numerous discussions and emails regarding this issue and spent most of the day going over the contractual requirements of the messenger cable and the change in cco 72.

Friday, May 30, 2008


- Clear and mild.
- I attended the mep cco meeting at the wdc at 9:00 and the notes are in my file.
- I had discussions with David Bradd and Travis Haft (Student Ast) regarding the surveying assistance that David needs. Travis will help.

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 05-31-08

- I had more discussions with the Scheduling team regarding the rejection letter. I discussed with Gary and helped edit the letter.
- I left early to cover for my wife who is sick in bed.

Saturday and Sunday, May 31, June 1, 2008

- No MEP work planned



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER