

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 502
Project Work Day No. 712
Date **04/28/2008**
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rickie Campos	ABF
6	1	Crane Operator	8										Dale Thomas	ABF
7	1	Pile Driver	8										Rodney Thompson	ABF
8	1	Pile Driver J/M	8										Audre Hudson	ABF
9	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
10	1	Pile Driver/Welder	8										Harry Wheat	ABF
11	1	Elevator Operator	8										Howard Schroyer	ABF
12	1	Pile Driver	8										Nigel Lohse	ABF Foreman
13	1	Pile Driver									8		Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8										Darron Smalls	ABF
15	1	Pile Driver	8										Josh Menchaca	ABF
16	1	Pile Driver									8		Tony Bragg	ABF off
18	1	Pile Driver	8										Paul Mason	ABF
19	1	Pile Driver	8										Andy Adam	ABF
20	1	Pile Driver	8										Kurt Chaffion	ABF
21	1	Pile Driver	8										Jeffe Johnasen	ABF
22	1	Pile Driver Foreman	8										Leo Vego	ABF Back
23	1	Pile Driver	8										Henry Wheat	ABF Back
24	1	Pile Driver	8										Rickie Yembo	ABF Back
25	1	Pile Driver	8										Ken Reynolds	ABF
26	1	Iron worker Foreman											Lance Gaige	ABF/RSC
27	1	Iron worker											Tim Greenlee	ABF/RSC
28	1	Iron worker											Joe Bell	ABF/RSC
29	1	Iron worker											Victor Quiroz	ABF/RSC
30	1	Iron worker											Moises Leon	ABF/RSC
31	1	Iron worker											Jorge Lopez	ABF/RSC
32	1	Iron worker											Jose Monzano	ABF/RSC
33	1	Iron worker											John Rathman	ABF/RSC

1	Liebeherr Crane LR 1300	8										330 T	ABF
1	1 st Man Lift S-125											8	Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4005												ABF
1	Lincoln Vantage Welding M/C 768-50-4009												ABF
1	Lincoln Vantage Welding M/C 768-30-4032											8	Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220											8	ABF Main power
1	MQ Whisper Watt 7000 549-07-5006											8	ABF
1	MQ Whisper Watt 7000 549-20-4007											8	ABF
1	Ingersoll Rand Air compressor 20-2183											8	ABF central
1	Ingersoll Rand Air Compressor 006-18-4293											8	ABF
1	Ingersoll Rand Air Compressor 185R											8	ABF Deck
1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839											8	ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	1										7	ABF power
1	Genie 541-4000N Flood											8	ABF power
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Sunny & cold morning, wind medium to high, Hi 68 F Lo 47 F, some light in the morning.

Description of Operation:

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly.

Started work on the block outs.

ABF continues working on erection of the formwork panels on the east & west walls, interior north-south wall and the Jacking saddle support east-west wall.

ABF is installing the formwork support tie rods along the length and height of form work panels.

ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF continues to close walls, which have cooling pipes installed.

ABF is assembling the following in preparation for the Thermal Control of the concrete to be poured on May 6, 2008

- Water Pump
- 6 " diameter steel piping for supply and return.
- Manifolds for each of the four walls for distributing water to various cooling pipe sets..
- Testing the Blue and Red color 1inch diameter air hoses to be used for water connection of the manifolds to the cooling pipes.

- A water Chiller with its own compressor, power generator etc. all installed on a flat bed trailer, was set under the north side of the W2 Cap False Work, just east of the Storage Tank.
- ABF installed the pump. Connections are yet to be made.
- ABF installed the intake pipe in the tank.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues. Frame D support piling continues near T1.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity. There are lots of activities.
- (c) Attended Gil's Staff Meeting at 8 AM.
- (d) Attended coordination meeting with ABF for the May 6 concrete pour.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep