

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 503
Project Work Day No. 713
Date 04/29/2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| EQUIPMENT AND/OR LABOR: | | HOURS - ITEM NO. | | | | | | | | | | REMARKS | | | | |
|-------------------------|-----------|-------------------------------------|---------------------------|------------------------------|--|--|--|--|--|--|--|---------|---|--------------|-----------------|-------------------------|
| Equip. # | N O M E N | DESCRIPTION (Of Equipment or Labor) | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | | | | | | | | | | IDLE OR DOWN | Name | Contractor |
| 1 | 1 | Gen. Foreman | 8 | | | | | | | | | | | | Terry Cronk | ABF |
| 2 | 1 | Pile Driver | 8 | | | | | | | | | | | | Tony Crieghton | ABF |
| 3 | 1 | Pile Driver | 8 | | | | | | | | | | | | George Mcneil | ABF |
| 4 | 1 | Laborer | 8 | | | | | | | | | | | | Jose Molina | ABF |
| 5 | 1 | Laborer | 8 | | | | | | | | | | | | Rickie Campos | ABF |
| 6 | 1 | Crane Operator | 8 | | | | | | | | | | | | Dale Thomas | ABF |
| 7 | 1 | Pile Driver | 8 | | | | | | | | | | | | Rodney Thompson | ABF |
| 8 | 1 | Pile Driver J/M | 8 | | | | | | | | | | | | Audre Hudson | ABF |
| 9 | 1 | Operator Apprentice/Forklift | 8 | | | | | | | | | | | | Douglas Greene | ABF |
| 10 | 1 | Pile Driver/Welder | 8 | | | | | | | | | | | | Harry Wheat | ABF |
| 11 | 1 | Elevator Operator | 8 | | | | | | | | | | | | Howard Schroyer | ABF |
| 12 | 1 | Pile Driver | 8 | | | | | | | | | | | | Nigel Lohse | ABF Foreman |
| 13 | 1 | Pile Driver | | | | | | | | | | | 8 | | Terry Brown | ABF Gone for 2-3 months |
| 14 | 1 | Pile Driver | 8 | | | | | | | | | | | | Darron Smalls | ABF |
| 15 | 1 | Pile Driver | 8 | | | | | | | | | | | | Josh Menchaca | ABF |
| 16 | 1 | Pile Driver | | | | | | | | | | | 8 | | Tony Bragg | ABF off |
| 18 | 1 | Pile Driver | 8 | | | | | | | | | | | | Paul Mason | ABF |
| 19 | 1 | Pile Driver | 8 | | | | | | | | | | | | Andy Adam | ABF |
| 20 | 1 | Pile Driver | 8 | | | | | | | | | | | | Kurt Chaffion | ABF |
| 21 | 1 | Pile Driver | 8 | | | | | | | | | | | | Jeffe Johnasen | ABF |
| 22 | 1 | Pile Driver Foreman | 8 | | | | | | | | | | | | Leo Vego | ABF Back |
| 23 | 1 | Pile Driver | 8 | | | | | | | | | | | | Henry Wheat | ABF Back |
| 24 | 1 | Pile Driver | 8 | | | | | | | | | | | | Rickie Yembo | ABF Back |
| 25 | 1 | Pile Driver | 8 | | | | | | | | | | | | Ken Reynolds | ABF |
| 26 | 1 | Iron worker Foreman | | | | | | | | | | | | | Lance Gaige | ABF/RSC |
| 27 | 1 | Iron worker | | | | | | | | | | | | | Tim Greenlee | ABF/RSC |
| 28 | 1 | Iron worker | | | | | | | | | | | | | Joe Bell | ABF/RSC |
| 29 | 1 | Iron worker | | | | | | | | | | | | | Victor Quiroz | ABF/RSC |
| 30 | 1 | Iron worker | | | | | | | | | | | | | Moises Leon | ABF/RSC |
| 31 | 1 | Iron worker | | | | | | | | | | | | | Jorge Lopez | ABF/RSC |
| 32 | 1 | Iron worker | | | | | | | | | | | | | Jose Monzano | ABF/RSC |
| 33 | 1 | Iron worker | | | | | | | | | | | | | John Rathman | ABF/RSC |

| | | | | | | | | | | | | | |
|---|--|---|--|--|--|--|--|--|--|---|--|-------|-------------------|
| 1 | Liebeherr Crane LR 1300 | 8 | | | | | | | | | | 330 T | ABF |
| 1 | 1 st Man Lift S-125 | 8 | | | | | | | | | | | Hertz Rental |
| 1 | Lincoln Vantage Welding M/C 768-50-4005 | | | | | | | | | | | | ABF |
| 1 | Lincoln Vantage Welding M/C 768-50-4009 | | | | | | | | | | | | ABF |
| 1 | Lincoln Vantage Welding M/C 768-30-4032 | | | | | | | | | 8 | | | Hertz Rental |
| 1 | Lincoln Vantage Welding M/C 768-30-4014 | 8 | | | | | | | | | | | Hertz Rental |
| 1 | MQ Power Generator 220 | | | | | | | | | 8 | | | ABF Main power |
| 1 | MQ Whisper Watt 7000 549-07-5006 | | | | | | | | | 8 | | | ABF |
| 1 | MQ Whisper Watt 7000 549-20-4007 | | | | | | | | | 8 | | | ABF |
| 1 | Ingersoll Rand Air compressor 20-2183 | | | | | | | | | 8 | | | ABF central |
| 1 | Ingersoll Rand Air Compressor 006-18-4293 | | | | | | | | | 8 | | | ABF |
| 1 | Ingersoll Rand Air Compressor 185R | | | | | | | | | 8 | | | ABF Deck |
| 1 | Ingersoll Rand Flood Lights 536-40-6831 | 8 | | | | | | | | | | | ABF power |
| 1 | Genie 541-4000N Flood Lights 536-40-7044 | 8 | | | | | | | | | | | ABF deck S-E |
| 1 | Genie 541-4000N Flood Lights 536-40-4839 | | | | | | | | | 8 | | | ABF power |
| 1 | Genie 541-4000N Flood Lights 536-40-4843 | 1 | | | | | | | | 7 | | | ABF power |
| 1 | Genie 541-4000N Flood | | | | | | | | | 8 | | | ABF power |
| 1 | Genie 541-4000N Flood | | | | | | | | | | | | ABF |
| 1 | Forklift Hertz Rental 544D-10 | 8 | | | | | | | | | | | ABF |
| 1 | Pickup | 2 | | | | | | | | | | | ABF |
| 1 | Elevator | 8 | | | | | | | | | | | ABF |

Weather: Sunny & cold morning, wind medium to high, Hi 68 F Lo 47 F, some light in the morning.

Description of Operation:

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly.

ABF continues work on the block outs.

ABF continues working on erection of the formwork panels on the east & west walls, interior north-south wall and the Jacking saddle support east-west wall.

ABF is installing the formwork support tie rods along the length and height of form work panels.

ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF continues to close walls, which have cooling pipes installed.

ABF received 3 each Concrete Washouts.

ABF provided flagging for 1 hour.

ABF is assembling the following in preparation for the Thermal Control of the concrete to be poured on May 6, 2008


- Water Pump
- 6 " diameter steel piping for supply and return.

- Manifolds for each of the four walls for distributing water to various cooling pipe sets..
- Testing the Blue and Red color 1inch diameter air hoses to be used for water connection of the manifolds to the cooling pipes.
- A water Chiller with its own compressor, power generator etc. all installed on a flat bed trailer, was set under the north side of the W2 Cap False Work, just east of the Storage Tank.
- ABF installing connections to the pump.
- ABF is welding various steel pipes for the supply and return.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues. Four piles are visibly done. The driving barge is gone.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity. There are lots of activities.
- (c) Informed Nani of SSD and other CC Myers Projects that there is a serious water leak at the W3 site. Some one started working on to fix it.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep