

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 506
Project Work Day No. 716
Date **05/02/2008**
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel								Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rickie Campos	ABF
6	1	Crane Operator	8									Dale Thomas	ABF
7	1	Pile Driver	8									Rodney Thompson	ABF
8	1	Pile Driver J/M										Audre Hudson	ABF
9	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
10	1	Pile Driver/Welder	8									Harry Wheat	ABF
11	1	Elevator Operator	8									Howard Schroyer	ABF
12	1	Pile Driver	8									Nigel Lohse	ABF Foreman
13	1	Pile Driver								8		Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8									Darron Smalls	ABF
15	1	Pile Driver	8									Josh Menchaca	ABF
16	1	Pile Driver	8									Tony Bragg	ABF
18	1	Pile Driver	8									Paul Mason	ABF
19	1	Pile Driver	8									Andy Adam	ABF
20	1	Pile Driver	8									Kurt Chaffion	ABF
21	1	Pile Driver	8									Jeffe Johnasen	ABF
22	1	Pile Driver Foreman	6									Leo Vego	ABF
23	1	Pile Driver	8									Henry Wheat	ABF
24	1	Pile Driver	8									Rickie Yembo	ABF
25	1	Pile Driver	8									Ken Reynolds	ABF
26	1	Iron worker Foreman										Lance Gaige	ABF/RSC
27	1	Iron worker										Tim Greenlee	ABF/RSC
28	1	Iron worker										Joe Bell	ABF/RSC
29	1	Iron worker										Victor Quiroz	ABF/RSC
30	1	Iron worker										Moises Leon	ABF/RSC
31	1	Iron worker										Jorge Lopez	ABF/RSC
32	1	Iron worker										Jose Monzano	ABF/RSC
33	1	Iron worker										John Rathman	ABF/RSC

1	Liebeherr Crane LR 1300	8										330 T	ABF
1	1" Man Lift S-125	4										4	Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF
1	Lincoln Vantage Welding M/C 768-50-4009												ABF
1	Lincoln Vantage Welding M/C 768-30-4032											8	Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220											8	ABF Main power
1	MQ Whisper Watt 7000 549-07-5006											8	ABF
1	MQ Whisper Watt 7000 549-20-4007											8	ABF
1	Ingersoll Rand Air compressor 20-2183											8	ABF central
1	Ingersoll Rand Air Compressor 006-18-4293											8	ABF
1	Ingersoll Rand Air Compressor 185R											8	ABF Deck
1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839											8	ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	1										7	ABF power
1	Genie 541-4000N Flood											8	ABF power
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Sunny & cold morning, wind medium to high, Hi 68 F Lo 47 F, some light in the morning.

Description of Operation:

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly.

ABF has minimum work on the block outs.

ABF continues working on erection of the formwork panels on the east & west walls, interior north-south wall and the Jacking saddle support east-west wall.

ABF is reworking some of the formwork support tie rods along the length and height of form work panels.

ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF continues to close walls, which have cooling pipes installed.

ABF finalizing assembling the following in preparation for the Thermal Control of the concrete to be poured on May 6, 2008

- 3 Water Pumps are installed with one as standby.
- There are three switch panels and one control panel.
- 6 " diameter steel piping for supply and return.
- Manifolds for each of the four walls for distributing water to various cooling pipe sets..
- Connecting the Blue and Red color 1inch diameter hoses to the manifolds and to the cooling pipes in the walls.

- A water Chiller with its own compressor, power generator etc. all installed on a flat bed trailer, was set under the north side of the W2 Cap False Work, just east of the Storage Tank. Connections were made from the tank to the supply pump to the chiller and return to the tank.
- ABF installing connections to the pump.
- ABF is installed vertical steel pipes for the supply and return.
- ABF installed Manifolds at the top.
- ABF continues to install the 6" PVC supply & return pipe at the deck.
- ABF installing the supply and return pipes and their connections to the cooling pipes.
- ABF is waiting for some parts for connection of vertical supply and return pipes at the top.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues. Four piles are visibly done. The driving barge is gone.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity. There are lots of activities.
- (c) Attended meeting at 8:45 AM to discuss ABF's QC Plan for SCC pour scheduled for May 6, 2008.
- (d) ABF employees checked their harnesses early in the morning as part of the monthly check up.
- (e) Attended 10 AM Multi-project Coordination Meeting YBI. Gary Pursell mentioned that new security will be patrolling the area from 6 PM to 6 AM Mon-Thurs during the weekdays and 6 PM Friday night to 6 AM Monday morning over the weekend. They will be clicking the sight for pictures every 15 minutes.
- (f) I told Brian of ABF visiting the W2 site that we do need walkways near the walls to be poured next Tuesday. Without these, it will be a mess for the concrete crew as well as ABF and CT's engineers and workers. Looking at all the pipes and congestion, he agreed and said he will talk to Jim Davidson about this.
- (g) A group of 20 people from CTC toured the area from 3 PM to 4 PM escorted by Bill Casey. At the request of Bill and Gil, I stayed with them just in case they wanted to visit the W2 site. The group decided to leave without visiting the W2 site.
- (h) Gil informed that ABF is planning to work ½ day tomorrow on Saturday. Pamela was not available. As such David Chung and my self will come on Saturday.

Worked 1 OT

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep