

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Const. Calendar:	503			
Project Work Day No.:	713			
Date	04/29/2008			
Inspectors	Start	12:15	Stop	14:00
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

**Weather:** Partly overcast, windy with mild temperature - Hi 65F Lo 45F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Continued assembling/building water cooling system for pour number 2, & mobilized parts on W2 base slab.
- Placed braces on the north blockout of the transverse diaphragm.
- Continued to place braces for southwest wall blockout.
- Erected/closed remaining northwest jacking saddle support block forms on the west face.

**RPS**

- Worked on Temporary Tower foundation rebar.

**Office Work:**

- Worked on safety presentation for the biweekly SAS staff meeting.
- Reviewed plans for the jacking saddle and dehumidification support system.
- Wrote today's diary.

**Inspector:**

Matt Bruce *Matt Bruce* Transportation Engineer (D)

REC'D \*08 MAY 31 #004893

EA	04-0120F4		
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)		
Structure Rep.	Rick Morrow		
			
File Name:	DSC01557	File Name:	DSC01565
Date:	04-29-08	By Int:	M Bruce
Description: Excessive cover on the southeast side of the jacking support block.		Description: Northwest jacking saddle support block forms on the west face.	