

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	504			
Project Work Day No.:	714			
Date	04/30/2008			
Inspectors	Start	12:00	Stop	14:20
Hours				
Shift Hours	07:00			15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild temperature - Hi 66F Lo 45F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued assembling/building water cooling system for pour number 2, and connected hoses for cooling pipes in the walls.
- Placed braces in between the jacking saddle support block and jacking saddle blockout opening in the north.
- Installed tie rods in the longitudinal diaphragm and west wall.

RPS

- Worked on Temporary Tower foundation rebar.

Office Work:

- Attended weekly Team Concrete meeting with ABF and TY-Lin at 8:00am.
- Worked on safety presentation for the biweekly SAS staff meeting.
- Reviewed plans for the jacking saddle and dehumidification support system.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

REC'D *08 MAY-31 #004894