

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar: 511  
Project Work Day No.: 721  
Date 05/07/2008  
Inspectors Start 10:20 Stop 11:30  
Hours  
Shift Hours 07:00 15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

**Weather:** Sunny with mild temperature - Hi 69F Lo 49F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Operated the water cooling system for pour number 2. The average temperatures at the 4 manifolds on the W2 base slab was 45°F and the pressure at the northwest manifold was 18psi.
- Miscellaneous work on forms for pour number 3.
- Continued formwork for the Hinge K assembly on the working slab.
- ABF surveyors setting points for the transverse tendons near W2E rebar cages.

**RPS**

- Under the direction of ABF engineer Branden Bedwell RPS was attempting to profile CBT25 with a straight duct in the area near the cable tie down pipes.

**Office Work:**

- Attended weekly Team Concrete meeting with ABF and TY-Lin at 8:00am.
- Wrote yesterday and today's diary.

**Inspector:**

Matt Bruce *Matt Bruce* Transportation Engineer (D)

REC'D '08 MAY-31 #004899