

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar: 524  
Project Work Day No.: 734  
Date: 05/20/2008  
Inspectors Hours: Start 12:10 Stop 14:00  
Shift Hours: 07:00 15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV, Sub RPS

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	#48 Bar Reinforcing Steel										IDLE OR DOWN	Name	Contractor
1	1	General Foreman	8												Terry Cronk	ABF
2	1	Pile Driver	8												Tony Crieghton	ABF
3	1	Pile Driver	8												George McNeil	ABF
4	1	Laborer	8												Jose Molina	ABF
5	1	Laborer	8												Rickie Campos	ABF
6	1	Crane Operator	4	4											Dale Thomas	ABF
7	1	Pile Driver	8												Rodney Thompson	ABF
8	1	Pile Driver J/M	8												Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8												Douglas Greene	ABF
10	1	Pile Driver/Welder	8												Harry Wheat	ABF
11	1	Elevator Operator	4	4											Howard Schroyer	ABF
12	1	Pile Driver Foreman	8												Nigel Lohse	ABF
13	1	Pile Driver	8												Tony Bragg	ABF
14	1	Pile Driver	8												Paul Mason	ABF
15	1	Pile Driver	8												Andy Adam	ABF
16	1	Pile Driver	8												Curt Chaisson	ABF
17	1	Pile Driver	8												Jesse Johnasen	ABF
	1	Liebeherr Crane LR 1300	4	4											330 T	ABF
	1	Chem Grout Pump/Mixer											8			ABF
	1	Man Lift S-125											8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4014	8													Hertz Rental
	1	MQ Power Generator 220	8													ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8													ABF
	1	MQ Whisper Watt 7000 549-20-4007											8			ABF
	1	MQ Whisper Watt 7000 549-20-4044											8			ABF
	1	Ingersoll Rand Air compressor 20-2183											8			ABF central

REC'D \*08 MAY 31 #004909

1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Baker Tank										8		ABF
1	Genie 4000N Flood Lights 536-40-4839										8		ABF
1	Genie 4000N Flood Lights 536-40-4843										8		ABF
4	Genie 4000N Flood Lights										8		ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Elevator	4	4										ABF
1	Pickup										8		ABF

**Weather:** Sunny, intermittent wind with mild temperature - Hi 74F Lo 50F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

ABF

- Miscellaneous formwork for pour number 3, 4, and 5.
- Cut water cooling pipes that were grouted yesterday at the top of concrete.
- Installed remaining 28 Macalloy rods in the 60mm anchor plate on the next Hinge K assembly. The Macalloy rods were installed in the following locations with the High Strength rods denoted in orange and bold:

Location	Rod Stamp Number	Location	Rod Stamp Number
1	4	39	02
2	4	40	8
3	6	41	8
4	02	42	8
5	8	43	8
6	8	44	8
19	02	69	8
20	03	70	8
21	02	71	8
22	8	72	8
23	8	73	6
24	03	74	8
37	4	75	6
38	8	76	8

- Note: 1.) High Strength Macalloy rods in the field were painted yellow on the end of the rod.  
 2.) Nuts on the back end of the 60mm plate weren't tightened.  
 3.) Measured the length of 3 Macalloy rods where the average was 4.950m. All other rods appeared to be the same length.

RPS

- Removed more #43 vertical bars that were cut in previous days at W2E rebar cages.
- Continued to mark the proposed #43 vertical bars in the W2W column cages which may be cut per sheet 486S1 and with the approval of TY-Lin. ABF engineer Branden Bedwell assisted the ironworkers, see Pamela's diary for more details.

**Office Work:**

- Analyzed data shot with the total station from last Saturday on the continuity tendons in the W2E rebar cages with Ron Matin.
- Wrote today's diary.

**Inspector:**

Matt Bruce Matt Bruce Transportation Engineer (D)