

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No 495
 Project Work Day No 705
 Date 04/21/2008
 Shift Hours Start 6:00 Stop 2:30
 Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR – ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | REMARKS | |
|------------------|-----------------------|--|---|--|--|--|--|--|--|--|--------------|----------------|-----|
| Equip. # | N O M E N | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | IDLE OR DOWN | | |
| | | | | | | | | | | | | | 1 |
| | 1 | Pile Driver | 8 | | | | | | | | | Richard Yambao | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | | Henry Wheat | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | | Paul Eckstrom | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | | Ed Mendoza | ABF |
| | 1 | Foreman | 8 | | | | | | | | | Ben Neal | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | | Alen Briney | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | | Jason Matlock | ABF |
| | | Pile Driver | 8 | | | | | | | | | Luke Paulk | ABF |
| | 1 | Surveyer | 4 | | | | | | | | | Terry Dennis | ABF |
| | 1 | Surveyer | 4 | | | | | | | | | Jason Allen | ABF |
| | 1 | Surveyer | 4 | | | | | | | | | Bob Andes | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | | Jason Matlock | ABF |
| | 1 | P D | 8 | | | | | | | | | Luke Paulk | ABF |
| | 1 | Operator | 8 | | | | | | | | | Kevin Alger | ABF |
| | 1 | Deck Hand | 8 | | | | | | | | | K. Fitzgerald | ABF |
| | 1 | Crane Operator | 8 | | | | | | | | | Tom Watts | ABF |
| | 1 | Oiler | 8 | | | | | | | | | Mel Thompson | ABF |
| | 1 | Crawler Crane | | | | | | | | | idle | Manitowoc | ABF |
| 768-50-4009 | 1 | Welding Machine | | | | | | | | | | Lincoln | ABF |
| | 1 | Oxy Propylene set | | | | | | | | | | | ABF |
| 25 | 1 | Generator set | | | | | | | | | | | ABF |
| 769-50-4005 | 1 | Welding Machine | | | | | | | | | idle | | ABF |
| | 1 | Compressor | | | | | | | | | idle | | ABF |
| | 1 | Welding Machine | | | | | | | | | idle | | ABF |
| | 1 | Barge Crane | | | | | | | | | | Maniovoc | ABF |

Weather: Clear 67F

Description of Operation:

1. welding angle Iron on falsework intermediate steel frame for walk way supports.
2. Welding box profile on falsework intermidiate steel frame for base of guard rail posts.
3. setting 40 mm thick ply woods for walk way and tying them with flat head bolts to angle irons.
4. Drilling holes in W 36 X160# beams to make them ready for soffit deck frame.
5. Setting 6 Sand Jack at the North of pier E2.
6. surveyers checked the elevation and alignment of sand jacks.
7. Marking the center line of remaining sand jacks at South part of E2 footing.
8. 3 of expansion bolts were embeded 4 inch Aaron talked to Fransis about it and Fransis is Ok with this depth. I repoted it to Gil in staff meeting and he is ok with it.

Additional Work on/off site:

1. Welding riggers for barges.
2. assembly of flexy float barge.
3. Boat Captain was Dan Clark and deck hand was Jake Elhard.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep