

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 474
Project Work Day No. 684
Date 04/02/2008
Shift Hours Start 0700 Stop 15:30
Inspector Shift 6:30 AM to 3:00 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O - M E N	DESCRIPTION (Of Equipment or Labor)														Name	Contractor
	1	Pile driver - Foreman	8													Leo Vega	ABF
	2	Pile Driver – Journeyman	8													Ed Mendoza	
	3	Pile Driver – Journeyman	8													Paul Ekstrom	
	4	Pile Driver – Journeyman	8													Richard Yambao	
	5	Pile Driver – Journeyman	8													Henry Wheat	
	6	Operator	8													Tim Campbell	
	7	Oiler	8													Mel Thompson	
4100		Crane														Manitowac	

- **Owners Meeting:** On the survey front, Dave and Mark told me that the Survey Working Plan will be submitted on Friday after J. Davidson, who is on a leave has a chance to look at it. I brought-up the issue of the undercut on welds and it was news to Mark as Mike had not told him. Mark said that he will look into it. Moreover, I raised a concern in regards to the lack of preheat during the welding of these railings and that the fact that in the cool weather as we had this morning, it would be prudent to MT these welds. This was not received very well by the Contractor.
- Aaron & D. Bradd out on the E2 footinf to check the location of posts/sandjacks laid by the Contractor. Dave Bradd shot the control points laid by the Contractor and was off by about 1cm, which led him to believe that the total station is not functioning properly.
- Sandjacks were delivered to the job site today;
- The Contractor continued with the welding of angles to the 5/8" flange of the Ring Stiffeners in order to make handrails; and drilling of holes into the 36x160 stringer for the 3/4" coil rods;

Inspector:
Saman Soheili 