

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 486  
Project Work Day No. 696  
Date 04/14/2008  
Shift Hours Start 0700 Stop 15:30  
Inspector Shift 6:30 AM to 3:00 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											IDLE OR DOWN	Name	Contractor
	1	Pile driver – Foreman	8											Leo Vega	ABF
	2	Pile Driver – Journeyman	8											Ed Mendoza	
	3	Pile Driver – Journeyman	8											Paul Ekstrom	
	4	Pile Driver – Journeyman	8											Richard Yambao	
	5	Pile Driver – Journeyman	8											Henry Wheat	
	6	Operator	8											Tim Campbell	
	7	Oiler	8											Mel Thompson	
4100	1	Crane	8											Manitowac	

**Weekly Staff Meeting**

- ABF is still working on the assembly of handrails on the bracing system;
- In the afternoon, Gil, Aaron, & I went to Pier E2 in order to do hard measurement of dimensions pertaining to falsework posts, centerline of the Pier...Gil deemed that it would be necessary to go through this exercise, although all points of interest have been calculated and drawn up on Micro station by ABF & CT. However, due to extreme high winds, we were not able to conduct this task and postponed it to the next day.
- Once back on Berth 7, we met Mark MacDonald & I told him about the difference between the lengths of piles we measured in relation to the numbers recorded on the posts by ABF. He will look in to this matter.
- Continued with the review of the falsework plan & the Special Provisions;

**E2/T1**

- Searching for information on the CISS piles for the E2 foundation for the purpose of filling out the Pile Quantity & Driving Record;

Inspector: *Saman Soheili*  
Saman Soheili \_\_\_\_\_ Trans Engineer (D)/Asst. Struct. Rep \_\_\_\_\_