

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 495  
Project Work Day No. 705  
Date 04/23/2008  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 8:00 AM to 4:30 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													Name	Contractor
	1	Pile driver – Foreman	8												Ben Neal	ABF
	2	Pile Driver – Journeyman	8												Alan Briney	
	3	Pile Driver – Journeyman	8												Luke Paulk	
	4	Pile Driver – Journeyman	8												Jason Matlock	
	5	Pile Driver – Journeyman	8												Richard Yambao	
	6	Pile Driver – Journeyman	8												Al Culavito	
	7	Operator	8												Kevin Fitzgerald	
	8	Oiler	8												Kevin Alger	
4100	1	Crane "Ringer"	8												Manitowac	
MQ Power 25	1	Generator	8													
Vantage 500	1	Welding Machine											x			
P185R	1	Compressor											x		Ingersoll Rand	
481-93-4002	1	Man-lift											x		Hertz Rental – Genie S-125	
972279-549		Grout Mixer														

- At E2, grouting continued on the remaining sand jacks. At 13:30, grouting of sand jacks 5, 6, 7, & 8 concluded and grouting sand jacks #7 & #9 were underway. By 14:00, all the remaining sand jacks except for #11 were grouted. They ran out of grout and they are planning on finishing this off tomorrow.
- In an attempt to verify the ABF's fill numbers (4 numbers, one on each side of the sand jack base plate indicating the amount of grout under the base plate) I checked base plates 10, 11, & 12 prior to grouting. The numbers I measured were quite a bit different than the planned fill numbers ABF had reported on 4/11/2008. This could only mean that the levelling the base plate was achieved without adherence to the original numbers. This would not pose much problem at all, as there is a 6" of adjustment the Contractor can do at the top of the falsework posts.
- Due to a complaint by Ben Neal, where he has accused Massoud of touching him, and the subsequent escalation by ABF, Massoud has been directed to stay in the office for a few days. Gil, before leaving for the day, told me to make sure that Massoud would stay in the office. He added that he will try to arrange for a meeting between all the concerned parties on Monday to put an end to this mis-understanding.

## SAFETY

During the grouting operation today, none of the workers were wearing a mask. At the end of the grouting operation, Al Culavito, in particular, had cement all over his face to the point that his skin color was hardly noticeable. I reminded him of the safety hazard associated with this practice, and asked him the reason for not wearing a mask. He was not quite coherent in responding for it was his 1<sup>st</sup> day at work and apparently did not want to talk about his employer/foreman not providing him with one. The gist of his non-coherent response made me believe that indeed this was the case. I will discuss this matter with Gil & ABF.

Inspector:  
Saman Soheili



Trans Engineer (D)/Asst. Struct. Rep