

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 477
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 677
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/02/2008

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel											Name	Contractor
1	1	Superintendent	8										Gaige, Lance	RSC
2	1	Foreman	0										Van Brusselen, Jon	RSC
3	1	Ironworker	0										Jobe, Jason	RSC
4	1	Ironworker	8										Manzano, Jose	RSC
5	1	Ironworker	0										Lopez, Jorge	RSC
6	1	Ironworker	8										Greenlee, Tim	RSC
7	1	Ironworker	0										Rodriguez, Ernesto	RSC
8	1	Ironworker	0										Gomez, Daniel	RSC
9	1	Ironworker	0										Balderrama, Julio	RSC
10	1	Ironworker	0										Ortiz, Roberto	RSC
11	1	Ironworker	0										Mortenson, Kurt	RSC
12	1	Ironworker	8										Bell, Joe	RSC
13	1	Ironworker	0										Vasquez, Reynaldo	RSC
14	1	Ironworker	0										Stockton, Luke	RSC
15	1	Ironworker	0										Quiroz, Victor	RSC
16	1	Ironworker	0										Rapasmussen, John	RSC
17	1	Ironworker	8										Leon, Moises	RSC

Weather: Sunny, mild, wet ground, Hi 60 F Lo 46 F.

Description of Operation:

ABF

See L. Mathur's diary for labor, equipment and daily activities. Also see M. Bruce's diary for additional comments.

REC'D *08 MAY-31 #004964

Daily for Regional Steel

Continue placing #25VTDO1 and #29VTDO1-DO2 bars in transverse diaphragm wall.
Continue installing horizontal ties in transverse diaphragm wall.

NOTES:

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep



Installing #25VTDO1 and #29VTDO2 bars in transverse diaphragm wall.



Installing #25VTDO1 and #29VTDO2 bars in transverse diaphragm wall.



Access opening transverse wall northwest quad.



Transverse diaphragm wall northwest quad.