

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 541

Project Work Day No. 751

Date 06/06/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 06:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver								8		Tony Crieghton	ABF off
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rickie Campos	ABF
6	1	Crane Operator	8									Dale Thomas	ABF
7	1	Pile Driver								8		Rodney Thompson	ABF Pier 7
8	1	Pile Driver J/M	8									Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8									Douglas Greene	ABF
10	1	Pile Driver/Welder	8									Harry Wheat	ABF
11	1	Elevator Operator	8									Howard Schroyer	ABF
12	1	Pile Driver	8									Nigel Lohse	ABF Foreman
13	1	Pile Driver										Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver								8		Eddy Mondassa	ABF Pier 7
15	1	Pile Driver	8							8		Josh Menchaca	ABF to Pier 7
16	1	Pile Driver										Tony Bragg	ABF Laid off as of today.
18	1	Pile Driver	8									Paul Mason	ABF
19	1	Pile Driver	8									Andy Adam	ABF
20	1	Pile Driver	8									Kurt Chaffion	ABF
21	1	Pile Driver	8									Jesse Johnasen	ABF
22	1	Pile Driver Foreman										Leo Vego	ABF to Pier 7
23	1	Pile Driver								8		Henry Wheat	ABF to Pier 7
24	1	Pile Driver								8		Rickie Yembo	ABF to Pier 7
25	1	Pile Driver								8		Paul Eckstrom	ABF to Pier 7
25	1	Pile Driver								8		Ken Reynolds	ABF
26	1	Iron worker										Tim Greenlee	ABF/RSC
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009											ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental

REC'D 08 JUN 24 #005193

1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8											ABF
1	MQ Whisper Watt 7000 549-20-4007								8				ABF
1	MQ Whisper Watt 7000 549-20-4044								8				ABF
1	Ingersoll Rand Air compressor 20-2183								8				ABF central
1	Ingersoll Rand Air Compressor 006-18-4293								8				ABF
1	Ingersoll Rand Air Compressor 185R								8				ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839								8				ABF power
1	Genie 541-4000N Flood Lights 536-40-4843								8				ABF power
1	Genie 541-4000N Flood								8				ABF power
1	Genie 541-4000N Flood								8				ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Sunny morning, wind low to high, Hi 65 F Lo 55 F

Description of Operation:

ABF is working on 4th Assembly of the Hinge K.

ABF continues installing the block outs on the north-west wall.

ABF surveyors installed block out sleeves on the east wall.

RSC is installing the PT ducts in the south cages.

ABF continues working on the falsework for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF surveyors are giving the proper slopes for the string lines.

ABF gave flagging for Temporary Tower work.

ABF received a truck load of Rebars and T-Heads for the sloping walls of the next pour.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity.
- (c) Interviewed 2 employees for Labor compliance.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep