

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 551  
Project Work Day No. 761  
Date **06/16/2008**  
Shift Hours Start 6:30 Stop 3:00  
Inspector Shift 06:30 AM to 3:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Pile Driver											8	Tony Crieghton	ABF vacation this week	
3	1	Pile Driver	8											George Mcneil	ABF	
4	1	Laborer	8											Jose Molina	ABF	
5	1	Laborer	8											Rickie Campos	ABF	
6	1	Crane Operator	8											Dale Thomas	ABF	
7	1	Pile Driver											8	Rodney Thompson	ABF Pier 7	
8	1	Pile Driver J/M	8											Audrey Hudson	ABF	
9	1	Operator Apprentice/Forklift and Elevator	8											Douglas Greene	ABF	
10	1	Pile Driver/Welder	8											Harry Wheat	ABF	
11	1	Elevator Operator	8											Howard Schroyer	ABF	
12	1	Pile Driver	8											Nigel Lohse	ABF Foreman	
13	1	Pile Driver												Terry Brown	ABF Gone for 2-3 months	
14	1	Pile Driver											8	Eddy Mondassa	ABF Pier 7	
15	1	Pile Driver	8										8	Josh Menchaca	ABF to Pier 7	
16	1	Pile Driver												Tony Bragg	ABF Laid off as of today.	
18	1	Pile Driver	8											Paul Mason	ABF	
19	1	Pile Driver	8											Andy Adam	ABF	
20	1	Pile Driver	8											Kurt Chaffion	ABF	
21	1	Pile Driver	8											Jesse Johnsen	ABF	
22	1	Pile Driver Foreman														
23	1	Pile Driver											8	Leo Vego	ABF to Pier 7	
24	1	Pile Driver											8	Henry Wheat	ABF to Pier 7	
25	1	Pile Driver											8	Rickie Yembo	ABF to Pier 7	
25	1	Pile Driver											8	Paul Eckstrom	ABF to Pier 7	
26	1	Iron worker											8	Ken Reynolds	ABF	
	1	1 <sup>st</sup> Man Lift S-125												Tim Greenlee	ABF/RSC	
	1	Lincoln Vantage Welding M/C 768-50-4005	8												Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4009													ABF	

1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8											ABF
1	MQ Whisper Watt 7000 549-20-4007										8		ABF
1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

**Weather:** Cloudy morning, wind low to high, Hi 65 F Lo 50 F, feeling very cold in the morning.

**Description of Operation:**

ABF is working on removing the Hinge K Assemblies back to the ground to check the threads of all the rods. ABF tested all rods of the 3<sup>rd</sup> assembly, found these OK and moved it back to the deck level.

ABF moved down the 2<sup>nd</sup> Assembly of the Hinge K (north the south side Hinge)

ABF continues installing the block outs on the north-west wall.

ABF's consultant surveyors are checking the control points.

ABF continues working on the falsework for the next pour. The slope string lines have been installed for the workers to align the roof slope.


ABF surveyors are giving the elevations and coordinates.

RSC is working on creating mushroom heads on the vertical bars which were cut a few weeks ago in the south pier cages. The bars is first heated red hot to the required temperature after which the mushroom head equipment is set and is pushed down in the mold. It takes just a few minutes to create one such head.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity.
- (c) Attended Gil's Staff meeting at 8 AM.

**Inspector:**

Lalit Mathur 

Trans Engineer (D)/Asst. Struct. Rep