

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 555  
Project Work Day No. 765  
Date **06/20/2008**  
Shift Hours Start 6:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)									Name	Contractor
1	1	Gen. Foreman								8	Terry Cronk	ABF to Pier 7
2	1	Pile Driver								8	Tony Crieghton	ABF vacation this week
3	1	Pile Driver	8								George Mcneil	ABF
4	1	Laborer	8								Jose Molina	ABF
5	1	Laborer	8								Rickie Campos	ABF
6	1	Crane Operator	8								Dale Thomas	ABF
7	1	Pile Driver								8	Rodney Thompson	ABF Pier 7
8	1	Pile Driver J/M	8								Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8								Douglas Greene	ABF
10	1	Pile Driver/Welder								8	Harry Wheat	ABF to Per 7
11	1	Elevator Operator	8								Howard Schroyer	ABF
12	1	Pile Driver	8								Nigel Lohse	ABF Foreman
13	1	Pile Driver									Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver								8	Eddy Mondassa	ABF Pier 7
15	1	Pile Driver	8							8	Josh Menchaca	ABF to Pier 7
16	1	Pile Driver									Tony Bragg	ABF Laid off as of today.
18	1	Pile Driver	8								Paul Mason	ABF
19	1	Pile Driver	8								Andy Adam	ABF
20	1	Pile Driver	8								Kurt Chaffion	ABF
21	1	Pile Driver	8								Jesse Johnasen	ABF
22	1	Pile Driver Foreman								8	Leo Vejo	ABF to Pier 7
23	1	Pile Driver								8	Henry Wheat	ABF to Pier 7
24	1	Pile Driver								8	Rickie Yembo	ABF to Pier 7
25	1	Pile Driver								8	Paul Eckistrom	ABF to Pier 7
25	1	Pile Driver								8	Ken Reynolds	ABF
26	1	Iron worker									Tim Greenlee	ABF/RSC
	1	1 <sup>st</sup> Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8									ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										ABF

1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8											ABF
1	MQ Whisper Watt 7000 549-20-4007										8		ABF
1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

**Weather:** Clear morning, wind low to high, Hi 80s F Lo 58 F.

**Description of Operation:**

ABF continues working on the falsework for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF is correcting the previously erected the falsework post and bents.

ABF has completed erection of all bents in the S-E VOID area from lines F through K from posts F-17 to K-28.

Some of posts are some what off center as well slightly off plumb line. ABF's Terry was informed of this on Pier 7 and he said he will to try to fix it as much as possible within the tolerance.

ABF is using the string line spanning from top of walls on east and middle to check elevations and get proper shimming at the base of each post.

One of ABF's labor is cleaning the concrete patches from the rebars extending above the top of the walls of the last pour.

RSC continues working on coupled heads on the cut rebars in the south cages.

RSC continues creating the mushroom heads on the cut rebars.

RSC has installed most of the headed rebars in the east wall and the north-south diaphragm wall as per the plans.

RSC is installing 8 ducts running east-west under the north assembly of Hinge K similar to south side.

RSC continues working on installing the ducts running north-south through the south cages.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- (c) Gave ride to Gil to drop his car for PM to San Francisco and then to San Mateo to his car.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep