

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 511
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 721
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/7/2008

Weather: Clear and cool

Inspectors Hours	Start	0600	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											DESCRIPTION (Of Equipment or Labor)	Name

Description of Operation:

The first of 4 B1 beams was delivered early this morning and is on site. They were able to place it on the DB-5 crane barge by mid day.

Damon Brown and Thanh Le are observing the pile driving out at the Temporary Tower D site. See their diaries for the details.

Worked on Submittal 657 R02, "Water Based Foundation Workplan," as well as Transmittal 990, concerning the addition of concrete mixes for the pile caps on Yerba Buena Island.

Due to the ongoing work of the Contractor, 2 hours of overtime was accrued for the day.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Struct. Rep

REC'D *08 JUN-28 #005320

May 7, 2008
Page 1 of 1