

Job Stamp  
04-0120F4  
SFOBB SAS

Construction Calendar no. 511  
Project working days no. 721  
Date 05/07/2008  
Inspectors Start 7:00 Stop 15:30  
Hours  
Shift Hours Start 6:30 Stop 17:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 64F Low: 50 F Partly cloudy/windy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc - 4100 W							T.D.
7-154	C	CAT - IT28B loader							T.D.
30-196	C	Lincoln Electric 300D generator							T.D.
549-20-6031	R	DCA25USI MQ power generator							For trailer (T.D.)
L-270	C	D185Q Sullivan Palatek compressor							T.D.
246-01-6015	R	John Deere 9000lb Excavator							T.D.
	1	Ron Lindsey							Foreman (T.D.)
	1	Randle							Pile driver (T.D)
	1	Bill White							O.E. (T.D)
	1	Ken White							O.E. (T.D)
AC-40	C	VHP 750 Ingersoll Rand compressor							Drill Tech
8M70628	C	2500 Dodge Ram							Drill Tech
UG63505	C	Ford F-600							Drill Tech
	C	Compact drill-rig							Drill Tech
	C	Batter drill platform							Drill Tech
	1	Brad Middleton							Foreman (Drill Tech)
	1	Gerado Trujillo							Drill Tech
	1	Sistos Aguirre							Drill Tech
	1	Ulises Aguilar							Drill Tech
	1	Luiz Martinez							Drill Tech
	1	Ishmail Leon							Drill Tech
	1	Nicolas Leon							Drill Tech

**Description of Operation:**

- > Daily activity of contractors
  - Drill Tech drilled #1, 2, 5 and 6 holes of B1 footing (see Gina's diary for more information).
  - See Jason Wilcox, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.
- > Note
  - Talked to Jason Wilcox regarding the necessity to discuss rebar's conflict with anchor bolts and shear plane of anchor bolts. Jason brought up the issue at T.T. project meeting (see Jason's diary for more information and conversation with Scott and John).
  - Was informed that Bruce, a project manager from KCB, mentioned that the current configurations of the bar layout are acceptable. Manuel indicated that he will work with ABF to generate documents on it.
  - Called Bryan O'Sullivan to get mix design.
  - T.D. informed me that they will spray curing compounds over pile caps.
  - Measured spacing of anchor bolts of B2 (see Gina's diary for more information).
  - Confirmed with Gil that we need 4 concrete cylinders.

**Inspector:**

SeongHyeok Song

Transportation Civil Asslt. Struct. Rep