

2. **Field work:**

A. T1 foundation:

- Traylor Dutra crew continued and finished driving piles 36GW1, 36GW2, rough cut to grade.
- In the afternoon, Traylor Dutra crew continued driving batter pile 30CS, and 30DS.


B. Berth 7:

- Traylor Dutra crew continued mobilized, repaired equipment on the DB # 5 and Big Digger barges.
- One B1 beam for temp tower D arrived on berth 7.

3. Overtime reasons:

Stay one hour extra to observed construction activities, because contractor work overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep