

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 513
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 723
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/9/2008

Weather: Clear and cool

Inspectors Hours	Start	0600	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR - ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											DESCRIPTION (Of Equipment or Labor)	Name

Description of Operation:

Due to computer problems, Submittal 373 R7 was not responded to until after 1600 hours. Also, the initial 3-day review of Submittal 700 could not be completed due to the same computer problems. Most of the morning was spent reviewing SUB 700 for initial completeness.

Most of the afternoon was spent tracking down the proper information for the concrete pour at A1 and B2 pile cap scheduled for Monday, May 12th. The approved mix design was missing a more thorough gradation table as well as the "X" values. By the end of the day the proper paperwork was sent over to the concrete testing lab for their review.

Thanh Le and Damon Brown observed the operations at Temporary Tower D falsework as well as the work being performed at the DB-5 and Big Digger. As of now, the falsework piles on the South of T1 are done and Dutra has mobilized over to the North side of T1 and driven 2 of the plumb piles closest to the T1 footing.

Due to the ongoing work of the Contractor, as well as continuing review of Submittals, 2 hours of overtime was accrued for the day.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Struct. Rep

REC'D *08 JUN-28 #005332
May 9, 2008
Page 1 of 1