

Job Stamp
04-0120F4
SFOBB SAS

Report No. 518
Project Work Day No. 728
Date 14-MAY-2008
Shift Hours Start 7:30 Stop 17:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Clear, 65°-80°

HOURS - ITEM NO.												
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS								IDLE OR DOWN	REMARKS
												Name
SEE ABDIKARIM ALI'S DIARY FOR OTHER CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS												

Description of Operation:

- Drafted and sent in responses for 635R1, 582R1, and 225R13
- Field Visit, Arrived at Foundations A and B at 9:30am
 - Plan to pour at B4 tomorrow
 - ABF and Caltrans surveyed anchor bolt locations at B2
- Field Visit, Arrived at Foundations A and B at 10:00am
 - Inspected rebar cages, Traylor Dutra will need to install a connection at the lap splices for the spiral reinforcement. They are choosing to use the 135 degree hook with 150 mm tail (SS 52-1.08A)
 - Drill Tech continued drilling at A3 and B4
 - Drill Tech plans to pour a cold joint 2m down from the top of the CIDH piles. This was confirmed to be OK with KCB. B-4 will be the first tomorrow
- Notified Laura Ivey of the issue with B-3; there appears to be a part of the POW wall (ESA9A). She directed me to Elizabeth Chase, which after contacting said it should be an issue but will send out Janet Pape to the site tomorrow take some photos. Mark Vilcheck then spoke to Gary Pursell and Caltrans is giving Traylor Dutra the go-ahead to remove the wall where it is interference with the drilling at B-3
- Drafted and sent in SUB 635R01, 582R01, 225R13
- Reviewed recently approved mix design (as part of S373R6) for tomorrow's pour and calculated expected batch proportions
- Work 2 hrs O.T.

Inspector: Gina Rizzardo Transportation Engineer/Assistant Structure Rep.