

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 519  
Project Work Day No. 729  
Date 05/15/2008  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 7:30 AM to 5:30 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													IDLE OR DOWN	Name	Contractor
	1	Pile driver – Foreman	8													Ben Neal	ABF
	2	Pile Driver – Journeyman	8													Alan Briney	
	3	Pile Driver – Journeyman	8													Luke Paulk	
	4	Pile Driver – Journeyman	8													Jason Matlock	
	5	Pile Driver – Journeyman	8													Josh Mechaca	
	6	Pile Driver – Journeyman	8													Edward Mendoza	
	7	Operator	8													Kevin Fitzgerald	
	8	Oiler	8													Kevin Alger	
4100	1	Crane "Ringer"	8													Manitowac	
MQ Power 25	1	Generator	8														
Vantage 500	1	Welding Machine	4										4				
P185R	1	Compressor												x		Ingersoll Rand	
481-93-4002	1	Man-lift	8													Hertz Rental – Genie S-125	
972279-549		Grout Mixer												x			

- **The Safety & SAS Meeting**
- All 4 piles on the South side of the E2 footing (E2E) were placed today without any problems. These are falsework pipes 9, 10, 11, & 12. With these pipes installed, the crew is now adjusting the frame by virtue of cutting off some of the fin plates and welding the fin plates to the stiffener rings using 12"x12" plates.
- Continued with the review of the plans, and researching of submittals and RFIs;
- In a conversation with R. Erskin, he confirmed that he was going to help us out with the verification of the Control Points on the E2 footing;

Inspector: *Saman Soheili*  
Saman Soheili \_\_\_\_\_ Trans Engineer (D)/Asst. Struct. Rep.  
REC'D \*08 JUN-28 #005353  
Day517Proj729May1508  
Page 1 of 1