

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **5/23/08**
 NIGHTWORK **FRIDAY**
Shift Hrs Start 6:30 Stop 15:00
Engineer's Hrs Start 6:30 Stop 15:00

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: E2 Cross Beam	7-day const. cal.: 527	Weather: clear/calm winds
Remark: FW erection	Project work day: 737	

Description of Operation:
ABF - continue to erect FW members

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.					IDLE OR DOWN/ ELSEWHERE	REMARKS	Prime / Sub	
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT								Name
	1		8.00						Ben Neal	Piledrvr - FM	P
	1		8.00						Edward Mendoza	Piledrvr - JM	P
	1		8.00						Allen Briney	Piledrvr - JM	P
	1		8.00						Jason Matlock	Piledrvr - JM	P
	1		8.00						Luke Paulk	Piledrvr - JM	P
	1		8.00						Josh Menchaca	Piledrvr - Appr.	P
	1		8.00						Kevin Fitzgerald	Operator - JM	P
	1		8.00						Kevin Alger	Operator/Oiler	P
		Ringer Barge #1	8.00						Manitowac		
002062		Vantage 500	8.00						Lincoln Electric	weld machine on pier ftg	
002083		Vantage 500					8.0		Lincoln Electric	weld machine on flex barge	
002069		Whisperwatt 25	8.00						MQ Power generator	on crane barge	
002068		Whisperwatt 25					8.0		MQ Power generator	on pier ftg	
		Equipment Barge					8.0		Flex anchor		
		Skiff/Honda/115 Horse					8.0				
481934002		Genie Manlift S-125	8.00								
		Ingersoll Rand P185R					8.0		Compressor		

The beam connecting posts 5 and 7 was put up as well as the cross bracing connecting posts 5, 6, 7, & 8 were put up in the intermediate platform. Saman (CT) was scheduled to meet ABF's welding inspector in the morning but the welding inspector failed to show up. They showed up after Saman had already left E2. ABF is in the process of securing the members in position.

Materials:

Insp. Hrs.	INTERMITTENT INSPECTION
REG: 8.0	
OT:	

REC'D 08 JUN 29 1005388
DAVID CHUNG TE/CT
Title