

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 532
Project Work Day No. 742
Date 05/28/2008
Shift Hours Start 0630 Stop 15:00
Inspector Shift 7:30 AM to 5:00 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

HOURS - ITEM NO.												REMARKS		
										IDLE OR DOWN	Name			Contractor
EQUIPMENT AND/OR LABOR:														
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)												

Owner's Meeting

The main discussion on E2 was on the progress of work following the completion of the middle bracing frame. Jim said that the shipments of steel will come in to the site on Friday and Monday.

I asked him about the Smith Emery QC's work and if they had talked to him following his inspection of the fillet welds on the middle bracing. The answer was negative by Chuck & Jim. I asked that if they could do so as I expressed my concern over the roughness of welds and the need for grinding them smooth. Jim & Chuck said that they will look into the matter.

- The field work is now concentrated at Birth 7 where ABF is still awaiting the arrival of the 36x302 cap beams. In the meantime, they are busy with completing work on the 36x160 stringers. Massoud Modanlou is overseeing this operation.
- I continued with the review and downloading of the RFIs pertinent to the E2 X-beam through the PMIV. I am making copies available to Massoud as well. We are reviewing & discussing some of these RFIs before placing them in the binders.
- Overtime Hours: 1

Inspector: *Saman Soheili* Trans Engineer (D)/Asst. Struct. Rep__